

Current Resurfacing Program Project Sites

Schedule for November 16, 2009 to November 20, 2009

Complete: Paving completed some detail work may remain

Scheduled: Denotes the streets which are scheduled to have work started within the next 30 days

In Progress: Denotes Streets where work is underway

Programmed: Included in the Project but not scheduled

PROJECT	STREET NAME	FROM	TO	DISTRICT	STATUS
2009	Winter	Stanton	Baltimore	1	In Progress/Mill/Pave
2009	Rowena	Mississippi	Baltimore	1	In Progress/Concrete/Mill/Pave
2009	Santa Ana	Santa Rita	O'Keefe	1	In Progress/Concrete/Mill/Pave
2008	Yandell	Campbell	Santa Fe	1	In Progress/Concrete
2009	* Belding	Gateway West	Trowbridge	3	Programmed
2009	* Brunner	Hunt	Montana	2	Programmed
2009	* Paden	Vaughn	Shirley	3	Programmed
2009	* Shirley Ave	Lake	Ascarate	3	Programmed
2009	* Lake	Vaughn	Shirley	3	Programmed
2009	Arroyo Hondo	Dead End	Arroyo Grande	1	Programmed
2009	Atlanta	Walnut	Idaho	8	Programmed
2009	* Edsel	Dead End	Madera & Radford	2	Programmed
2009	Glacier Peak	Mount Shasta	Diana	2	Programmed
2009	International	Airway	Robert E. Lee	3	Programmed
2009	Omega	Dearbourne	Dearbourne	4	Programmed
2009	Alethea Park	Dead End	Stanton	1	Programmed
2009	* Sherwood	Donald	Sunvalley	4	Programmed
2009	Starlight	Neptune	Mercury	2	Programmed
2009	* Terrace	Nevada	Los Angeles	8	Programmed
2009	Turney	La Cruz	O'Keefe	1	Programmed
2009	Walter	Ellis	Bonds	2	Programmed
2008	Magnolia St	Pershing	Gateway West	8	Complete
2008	E Mills Av	Campbell	Virginia	8	Complete
2008	Walnut St	Mills	Magoffin	8	Complete
2008	Stanton	Schuster	Kansas	1	Complete
2008	Markham Ct	Hercules	Dead End	2	Complete
2009	Capricho	Marlicia	Socorro	6	Complete
2009	Clovis	Dead End	Cuba	3	Complete
2008	Florence St	Mills	Myrtle	8	Complete
2009	INTERSECTION	WYOMING	NOBLE	8	Complete
2009	INTERSECTION	WYOMING	NEWMAN	8	Complete
2009	Acorn	Album	Bush	5	Complete
2009	Clyde	Edgemere	Ballymonte	5	Complete
2009	Fortune	Dead End	New Haven	7	Complete
2009	Oro Verde	Cul de Sac	Cul de Sac	6	Complete
2009	Cristo Viene	Cul de Sac	Zaragoza	7	Complete
2008	Noble St	Magoffin	Dead End	8	Complete
2008	Sage	Redwood	McCombs	4	Complete
2008	Redwood	Donald	Sun Valley	4	Complete
2008	Laurel St	Wyoming	Gateway West	8	Complete
2008	Sweetwater	McCombs	Rushing	4	Complete
2008	Confetti Dr	Mesa	Festival	8	Complete
2008	Maple Av	Arizona	Missouri	8	Complete
2008	Album Av.	Yarbrough	Escarpa	5	Complete
2008	Anne Wy	Cincinnati	Park	1	Complete
2008	Ashridge	Trawood	Yarbrough	7	Complete
2008	Bacerac Ct	O'Keefe	Metetuye	1	Complete
2008	Boone St	Paisano	Dead End	8	Complete
2008	Boston	Stanton	Kansas	1	Complete
2008	Buckingham Dr	Wallington	Hampshire	1	Complete
2008	Cerro De La Paz Ct	O'Keefe	Cul de Sac	1	Complete
2008	Chesterfield Av	Howze	Dead End	2	Complete
2008	Cincinnati	Stanton	Kansas	1	Complete
2008	Clifton	Howze	Gateway North	2	Complete
2008	Clover Way	Montecito	Mauer	7	Complete
2008	Coffin Av	Stanton	Robinson	1	Complete
2008	Collingsworth St	Alameda	El Paso	3	Complete
2008	Concepcion St	Alameda	Flower	3	Complete
2008	Concepcion St	Rosa	Alberta	3	Complete

Current Resurfacing Program Project Sites

Schedule for November 16, 2009 to November 20, 2009

Complete: Paving completed some detail work may remain

Scheduled: Denotes the streets which are scheduled to have work started within the next 30 days

In Progress: Denotes Streets where work is underway

Programmed: Included in the Project but not scheduled

PROJECT	STREET NAME	FROM	TO	DISTRICT	STATUS
2008	Crosby Av	El Paso	Virginia	8	Complete
2008	Daugherty Dr.	Turrentine	Gairloch	3	Complete
2008	Debbie Dr.	Album	Wedgewood	5	Complete
2008	E. Missouri	Loretto	Dead End	2	Complete
2008	Elena Av	Encino	Feliz	3	Complete
2008	Elmridge	Hookridge	Yarbrough	7	Complete
2008	Fern Wy	Main	Missouri	8	Complete
2008	Fernridge	Hookridge	Ashridge	7	Complete
2008	Fir St.	Cosmos	Album	5	Complete
2008	Flicker WY	Alameda	Dead End	3	Complete
2008	Francis St	Alameda	Sagrado	8	Complete
2008	Gairloch Dr.	Daugherty	Desert Ridge	7	Complete
2008	Gardenia Ct	Fir	Debbie	5	Complete
2008	Geiger Av	Cargill	Ascarate	3	Complete
2008	Gregory Av	Mesa	Florence	0	Complete
2008	Hammett ST	Alameda	Frutas	1/8	Complete
2008	Hardaway St	Trowbridge	Montana	2	Complete
2008	Heather Av	Fir	Debbie	5	Complete
2008	Hixson St	Mesita	Alethea Park	1	Complete
2008	Hookridge	Fernridge	Ashridge	7	Complete
2008	Kansas St	Stanton	University	1	Complete
2008	Kapilowitz Ct	Glenwood	Cul de Sac	3	Complete
2008	Karen	Yarbrough	Cozumel	5	Complete
2008	Kerby Av	Rim	Oregon	1	Complete
2008	Kern Dr.	Cincinnati	Mesa	1	Complete
2008	Las Vegas Dr	Stanton	La Cruz	1	Complete
2008	Latta St	Alameda	Frutas	3	Complete
2008	Lilac	Mauer	Montecito	7	Complete
2008	Lockerbie Av	Rutherglen	McRae	3	Complete
2008	Mescalero Dr.	Montana	Dead End	2	Complete
2008	Montecito	Gallagher	Lilac	7	Complete
2008	Morrow Ct	Stockwell	Galloway	1	Complete
2008	Nye Wy	Baltimore	Cincinnati	1	Complete
2008	Oak Ct	Boone	Dead End	8	Complete
2008	Piedmont Dr	San Mateo	Robinson	1	Complete
2008	Robinson	Stanton	Kansas	1	Complete
2008	Saigon Dr.	Album	Cul de Sac	5	Complete
2008	San Marcial St	Alameda	Paisano	8	Complete
2008	Santa Anita Dr	Santa Rita	O'Keefe	1	Complete
2008	Shirley Ave	Ascarate	Seville	3	Complete
2008	Sorbonne	Le Barron	Burgundy	6	Complete
2008	Sparkman	Dyer	Dead End	2	Complete
2008	Tobin Pl	Orchard	Alameda	3	Complete
2008	University	Stanton	Kansas	1	Complete
2008	Vinson Wy	Barker	Dead End	3	Complete
2008	Vivian Dr	Edith	Yvonne	3	Complete
2008	Wainwright Dr	Trowbridge	Timberwolf	4	Complete
2008	Waliwork	Kern	McKelligon	1	Complete
2008	Willie Sanchez Ln	Paisano	Gateway West	3	Complete

Current Resurfacing Program Project Sites

Schedule for November 16, 2009 to November 20, 2009

Complete: Paving completed some detail work may remain

Scheduled: Denotes the streets which are scheduled to have work started within the next 30 days

In Progress: Denotes Streets where work is underway

Programmed: Included in the Project but not scheduled

PROJECT	STREET NAME	FROM	TO	DISTRICT	STATUS
2008	YaYa	Socorro	Carl Longuemare	7	Complete

Complete: Paving completed some detail work may remain

Scheduled: Denotes the streets which are scheduled to have work started within the next 30 days

In Progress: Denotes Streets where work is underway

Programmed: Included in the Project but not scheduled

* Operations were delayed due to utility work by other departments.

** Denotes that work on these streets may also include Saturday work.

*** Operations delayed due to base and/or sub-grade work

Notes: In Progress refers to any of the following singularly or jointly.

Concrete – remove and replace of identified Curb & Gutter, Driveways, Sidewalk and ADA Ramps
 –installation of identified Curb & Gutter, Sidewalk, ADA Ramps, and Alley Aprons
 –installation of aprons around water valves, monuments, and manholes (after paved)

Milling –removing of existing surface course to prepare for either Surface Recycling (edge mill) or Paving (full mill)

Surfacing Recycling – elimination of weathered, cracked and unevenness of existing surface by scarification, rejuvenation, and compaction prior to the Paving process (after edge milling)

Pave – laying of new asphalt on prepared surface

Striping – installation of road markings if required after paving of street

Subgrade/base – removing and replacing of unstable base course and subgrade prior to resurfacing or resumption of resurfacing operations.