## Capital Improvement Program Project Status Report **District 1**

Project Name Project ID	Proposition	Contractor	AE Firm	Construction % Complete	District	Proj Start Date	Act Start Date	Proj Finish Ac Date	t Finish Date	Budget Amt	PO Amt	Expense Amt	Remaining Amt
MONTOYA HEIO PBE04ST117										2,805,683.00	0.00	0.00	2,805,683.00
				0%	DISTRICT1								
	3		DORADO ENG-00	1		4/18/2005		11/21/2005					
Phase	es master drainage stud I area of Coates & John Inber 10, 2004.												
MONTOYA HEIO PBE04ST118										3,355,150.00	0.00	0.00	3,355,150.00
				0%	DISTRICT1								
	3		DORADO ENG-00	1		4/18/2005		11/21/2005					
concret										250,645.00	0.00	0.00	250,645.00
PBE04FC104	•			0%	DISTRICT1								
	2		VILLAVERDE-001	076	DISTRICT	11/1/2004		2/14/2005					
	uction of an overflow or gust 8, 2004.	oncrete flume from		. Final plans are un	derway.	11/1/2004		2/14/2000					
UPPER VALLEY										3,588,522.00	0.00	0.00	3,588,522.00
PBE04ST139	)												
	_		011510115	0%	DISTRICT1								
	3		SLI ENGINE-001			1/17/2005		9/19/2005					
	uction of four-lanes on nes, striping, traffic sign												

citizen group requesting only a two-lane project. The scope of project needs to be finalized.