Capital Improvement Program Project Status Report District 4

Project Name				Construction		Proj Start	Act Start	Proj Finish	Act Finish	Budget	РО	Expense	Remaining
Project ID	Proposition	Contractor	AE Firm	% Complete	District	Date	Date	Date	Date	Amt	Amt	Amt	Amt
CHANNEL #1 FEI	NCE PROJECT									372,557.00	0.00	890.00	371,667.00
				0%	DISTRICT4								
	2					9/10/2004		11/19/2004					
done by 0	City Engineering and	nk fence along channe is underway. Final pla mates. Anticipate awa	ans completed on	June 8, 2004. Bids									
FIRE STATION #5 PBE04FI104	34									1,727,830.00	0.00	0.00	1,727,830.00
				0%	DISTRICT4								
	4					11/21/2005		10/20/2006					
Angora L	oop. Land Acquisitio	n to accomodate ten on phase underway, ta ion near the above loo	rget date for comp										
LND SCP & PKW	Y DIST 4									3,048,222.00	0.00	0.00	3.048.222.00
PBE04ST114													
				0%	DISTRICT4								
Street De		mprovements of media roject estimates to Dis											
NORTH PARK DE	RAINAGE									2,856,901.00	0.00	0.00	2,856,901.00
				0%	DISTRICT4								
	3		CONDE INC-001			2/2/2004		9/16/2005					
Hondo Pa		annel from Diana to S de Engineering receiv											
NORTHEAST DIV	7 CH 2									1,994,490.00	0.00	0.00	1,994,490.00
0.020				0%	DISTRICT4								
	3					12/27/2004		2/25/2005					
awaiting	decision regarding po	e-lined channel west of pssible environmental of consult with bond con	assessment that r	may be required for p									