September/11/2006 6:00:59 AM E1CIP2D1.rpt pfcoep

Capital Improvement Program FY04 Bond Project Status - Construction Activities District 1

Project Name - Project ID /

District Comments	Proposition	Contractor	AE Firm	Construction % Complete	Risk Factor	Proj Start Date	Act Start Date	Proj Finish A Date	Act Finish Date	Original Budget	Current Budget	
MONTOYA HEIGH	ITS Phase 1 - PB	E04ST117								2,805,683	2,754,374	
DISTRICT1	3		DORADO ENG-001		2	7/10/2006		3/8/2007				
Bid opening had and other clarification		I to Sep 6th due	to amendment to str	ructure bid to u	nit prices							
IONTOYA HEIGH	ITS Phase 2 - PB	E04ST118								3,355,150	3,223,144	
DISTRICT1	3		DORADO ENG-001		2	6/12/2006		2/16/2007				
Prioritized list of racquisitions.	equired acquisitio	ons received fror	m consultant. Will be	egin working on	ı first 6							
ROCKY BLUFF DRAIN - PBE04FC104										250,645	229,830	
DISTRICT1	2		VILLAVERDE-001		3	10/17/2005		2/15/2006				
Received letter from they should be co		ction that summa	arized direct costs for	r which they be	elieve_							
JPPER VALLEY R	D ST & DRNG - F	PBE04ST139								3,588,522	3,517,762	
DISTRICT1	3		SLI ENGINE-001		1	5/1/2006		12/8/2006				
There a serious s of the Upper Valle			Considering project	t on hold with e	exception							
									•	10,000,000	9,725,109	