August/28/2006 6:07:14 AM E1CIP2D9.rpt pfcoep

Capital Improvement Program FY04 Bond Project Status - Construction Activities Citywide

Project Name - Project ID /

District Comments	Proposition	Contractor	AE Firm	Construction % Complete	Risk Factor	Proj Start Date	Act Start Date	Proj Finish Act Finish Date Date	Original Budget	Current Budget	
ADA COMPLIANCE	- PBE04MF101	ı							200,000	119,270	
DISTRCTALL											
DISTRCTALL	6		CITY ENGR-001	100%	2	1/25/2005		1/16/2006			
The last project (Ca	apistrano) will be	completed by Mic	d-February.								
DUD CAFETY CON	IMINICATION :	CYCT BREGAME	400						0.500.000	46 406	
PUB. SAFETY CON				1000/	2	0/20/2004	0/20/2004	40/00/0004 40/00/0004	2,500,000	16,486	
DISTRCTALL PUBLIC SAFETY O		MOTOROLA I-001		100%	3 blic	6/30/2004	6/30/2004	12/30/2004 12/28/2004			
safety comm. The	improvements w	vill increase conne									
coverage. Constru	ction Completed	<u>!!</u>									
SGNL & FLASH IN	STAL CITY WID	DE - PBE04ST131							1,100,000	422,087	
DISTRCTALL	3		MARTINEZ E-001	25%	3	5/10/2004	5/10/2004	9/15/2004			
The signal ar 4th Si		rground work don	e only to preserve	the street. The	3rd St						
signal will be dolle	duning CDD III.										
SIGN REPLACEME	NT CITYWIDE	DDEO/ST429							700 000	82,553	
		PBE0431126		0.50/	•	7/45/0004	7/45/0004	0/05/0005	700,000	02,555	
DISTRCTALL SIGN REPLACEME		· Ponlacement or	agram for direction	95%	3	7/15/2004	7/15/2004	3/25/2005			
other regulatory sig	ns Citywide. P	roject 95% comple	ete, estimate comp	letion early Dec	<u>,and</u> : 05.						
STREET RESURFA	CING CITY WIE	DE - PBE04ST132							7,000,000	3,066,975	
DISTRCTALL	3	SILVERTON -001		99%	3	2/21/2005	6/15/2005	6/3/2006	, ,		
Work in progress.	· ·			00,0	· ·		2 2000	2. 2. 2000			
UNPAVED RIGHT (OF WAY CITY W	VIDE - PBE04ST1	36						1,500,000	978,935	
DISTRCTALL	3				2	3/6/2006		10/20/2006			
Review meeting sc	heduled for 21 J	luly.									
								-	13,000,000	4,686,306	