E1CIPCD.RPT 4/3/2006

Page 1 of 5 6:02:08 AM

4/3/2006								
Project Name		Project ID	District	% COMPLETE	Proj Start Date	Actual Start Date	Proj Finish Date	Actual Finish Date Original Budge
AUDIBLE PEDESTR Project Status 6 intersections now cor		<b>G7130CD0034</b> '1,000 to project to fin	DIST ALL	20%		g the 21 priority II and		\$425,000 stallation of APS . Installing 39 ramps and by structure contract (as required)
BID# N/A	Funding Source	CD	Contracto	r STREETS	AE Fir	m MARTINEZ		
BORDERLAND ST & Project Status PROJECT SUBSTANTIA		<b>G7128CD0008</b> ere are ADA complia	DIST 1	100% need correction.	7/6/2005 Project Street an	6/6/2005 Scope ad Drainage improvem	2/15/2006 ents.	\$739,768
BID#	Funding Source	CD	Contracto	r SW GROW	/TH AE Fir	m		
CAPISTRANO PARK Project Status Construction underway e			DIST 6	50%		' jog path; 29 trees w/i		\$520,051 on west side of Pk; 2" Mt Franklin red as eseed turf, remove non-ADA walks.
<b>3ID#</b> 2005-232	Funding Source	CD	Contracto	r ACCENT	AE Fir	m LNDS ARCH		
CARIBE PARK IMPR Project Status Project nearly complete.		G7130CD0015  d to asphalt.	DIST 6	98%	10/24/2005 Project New 8-fo park and	•	3/15/2006  og path around perimete bicnic tables.	\$63,951 r, new park benches(4), trash recepticles(4)
BID#	Funding Source	CD	Contracto	r FTJAMES	S AE Fire	m SITES		
CITYWIDE CURB CUP CITYWIDE CURB CUP CONTROL COMPLETED COMPLICATION COMPLETED COMPLETED COMPLETED COMPLETED COMPLETED COMPLICATION COMPLETED COMPLETED COMPLETED COMPLETED COMPLETED COMPLETED COMPLICATION		G7131CD0021 expenditures from St	DIST ALL treet Dept.	100%		of curb cuts for perso		1/25/2006 \$130,000 homes, paths of travel, places of a first-come first-served basis.
3ID#	Funding Source	CD	Contracto	r PARKWAY	AE Fire	m CITY ENG		
DAVIS DRIVE & DRA Project Status Expect to have bid pack		G7131CD0015	DIST 7	0%	include I	nd drainage improveme		\$1,078,876 Alameda Avenue to the Franklin Canal, to includes 16 wheelchair ramps, 7 street ligh
BID#	Funding Source	CD	Contracto	r	AE Fir	m FRANK X SP		

E1CIPCD.RPT 4/3/2006

Page 2 of 5 6:02:08 AM

17672000								
Project Name		Project ID	District	% COMPLETE	Proj Start Date	Actual Start Date	Proj Finish Date	Actual Finish Date Original Budge
OORBANDT CIRCLE Project Status		G7130CD0023	DIST 7	5%	-	t Scope	8/11/2006	\$1,030,929
of 7 parcels acquisition	n completed.				installati		mps and 4 street lights.	t to Alameda Avenue, including the Design and land acquisition were funded in
SID#	Funding Source	CD	Contracto	or	AE Fii	m		
EPRC FACILITY REN Project Status Materials still delayed ex	NOV 30TH YR  spect delivery in April wi	G7130CD0006	DIST 1 May 06.	0%	•	t <b>Scope</b> d HVAC Improvements	4/28/2006	\$108,333
BID# 2006-006	Funding Source	CD	Contracto	or	AE Fii	m MIJARES MO		
STRELLA RIVERA Project Status lid opening scheduled for	PARK IMPROVMN' for 19 April 06.	G7131CD0018	DIST 8	0%	New par park nar		, installation of new playe	\$245,956 rovements, concrete light poles with photcell ground equipment with a fabric shade canop
BID#	Funding Source	CD	Contracto	or	AE Fi	m SITES SW		
HENDERSON HEAL* Project Status Project Completed.	TH CENTER 30THY	G7130CD0012	DIST 8	100%	•	12/7/2005 t Scope cessibility improvemen	12/23/2005 ts within the Henderson I	\$36,720 Health Center.
<b>BID#</b> 2005-209	Funding Source	CD	Contracto	or MATYEAR	AE Fii	m RON BROWN		
HIDDENVALLEY PA Project Status Project completed.	RK JOGGING PATI	G7130CD0040	DIST 3	100%	-	10/24/2005 t Scope tion of unfinished portice	12/5/2005 on of jogging path.	\$51,751
<b>BID#</b> 2005-245	Funding Source	CD	Contracto	or MATYEAR	AE Fi	m IN HOUSE		
ADRILLO PL ST/DF Project Status Project substantially com		G7130CD0025	DIST 8	100%	•	10/10/2005 t Scope Drainage Improvemen	2/28/2006 hts on Ladrillo	\$485,942
BID# 2005-205	Funding Source	CD	Contracto	or JAR CONC	CRE <b>AE Fi</b> i	m CSA		

Page 3 of 5 E1CIPCD.RPT 6:02:08 AM 4/3/2006 **Project Name** Project ID District % COMPLETE Proj Start Date Actual Start Date **Proj Finish Date** Actual Finish Date Original Budget MESA DRAIN SAFETY IMPROVEMENT: G7128CD0061 DIST 7 0% \$167,614 **Project Status Project Scope** Acquisition in progress awaiting legal opinions. Bike Trail/Walkway construction. BID# **Funding Source CD** Contractor AE Firm MORENO CAR **MESA TERRACE PARK 30TH YEAR** G7130CD0014 DIST 2 75% \$349,764 10/24/2005 10/24/2005 4/30/2006 **Project Status** Project Scope Completion date revised to 17 Apr 06. Shade canopies have not arrived in El Paso. Park improvements. Includes work from 2000 QOL project PQLPA129 AE Firm L.A.S. **BID#** 2005-237 Funding Source CD Contractor F.T. JAMES NATIONS TOBIN PARK PAVING PROJ G7131CD0023 DIST 2 0% \$369,581 3/13/2006 6/16/2006 **Project Status** Project Scope Improvements to Nations Tobin Park, at 8831 Railroad Drive, includes paving of the parking lot and Contracts due back from contractor on 17 March. park roads throughout the park and installation of curb cuts and sidewalks as necessary. CSA ENG & BID# 2006-068 Funding Source CD Contractor **AE Firm** IN HOUSE **RAWLINGS DENTAL CENTER** G7131CD0024 DIST 8 0% 4/24/2006 \$640,428 6/23/2006 **Project Status** Project Scope Notice-to-proceed for Preliminary plans issued. Estimate plan delivery by 20 March 06. Demolishing existing building and replacing with a new 3300 sqft clinic. Improvements will include mechanical, electrical, and plumbing systems. Equipment and furniture will not be a part of this project. **AE Firm** ARTCHITECT BID# **Funding Source CD** Contractor **RUBY COATES PARK 30TH YEAR** G7130CD0013 DIST 1 50% \$869.381 12/8/2005 12/8/2005 4/6/2006 **Project Status** Project Scope Electrical work complete, paving to begin 25 Jan 06. ADA accessible 3.12 acre irrigated park, to include plastic coated benches, picnic units with shade

**BID#** 2005-269 **BLAIR HALL** AE Firm MCCORMICK Funding Source CD Contractor

SAN ANTONIO AVE PHASE II G7130CD0028 DIST 8D 30% \$1,279,791 12/12/2005 1/3/2006 7/2/2006 Project Scope

**Project Status** Construction underway. NTP 12-19-05.

Street and drainage improvements on San Antonio Avenue from Tays Street to Cotton Street, including the installation of 14 wheelchair ramps and 10 specialty street lights. Design was funded in the 30th Year (2004-2005) for \$173,590.

canopy, basketball court, lighting, trash receptacles, canopy shading over new playground

equipment, a walk/jog path, an irrigation system, & landscapinG

**BID#** 2005-273 Funding Source CD Contractor J & J **AE Firm** PARKHILL S

E1CIPCD.RPT 4/3/2006

Page 4 of 5 6:02:08 AM

Project Name		Project ID	District 9	% COMPLETE	Proj Start Date	Actual Start Date	Proj Finish Date	Actual Finish Date Original Budget
SAN ANTONIO AVE ST& Project Status RECEIVED PARTIAL SHIPM			DIST 8D ETE UNTIL MA	98% TERIALS ARRIVE	3/28/2005 Project Street ar	•	11/30/2005 nents on San Antonio and	\$1,127,572 Magoffin.
BID# 2005-273 F	Funding Source	CD	Contractor	SW GROW	TH <b>AE Fir</b>	m CSA		
SAN JUAN SENIOR CEN	ITER REMODL	G7131CD0022	DIST 3	0%	3/6/2006	Saana	11/9/2006	\$1,188,294
Project Status Prefinal plans now due on 21	March 06.				with stag	ments include a large	n, reception office, directo	classroom, meeting hall, multi-use main room r¿s office, arts and crafts room, billiards
BID# F	unding Source	CD	Contractor		AE Fir	m RON BROWN		
SEQUOIA COURT 30TH	YEAR	G7130CD0021	DIST 3	3%	12/12/2005	1/30/2006	5/29/2006	\$447,614
Project Status City Manager directed contract	ctor to start constru	ıction on 30 Jan 06.	Construction un	derway.	Project Street ar	•	nents on Sequoia from Ca	arolina to Dead End.
BID# 2005-254 F	Funding Source	CD	Contractor	· SPARTAN	AE Fir	m CEA		
SIXTH AVE ST/DRAIN IM	IPV 30THYR	G7130CD0026	DIST 8D	75%	12/15/2005	1/12/2006	4/12/2006	\$748,485
Project Status Construction underway as of	12 Dec 05.					nd drainage improvem on of 12 wheelchair ra		m Virginia Street to Tays Street, including the Design funded in the 30th Year (2004-2005)
BID# 2005-273 F	unding Source	CD	Contractor	· CF JORDA	N <b>AE Fi</b> r	m HUITT ZOLL		
SOUTH EP SENIOR RES	T 30THYR	G7130CD0018	DIST 8D	100%	10/3/2005	10/3/2005	2/15/2006	\$62,933
Project Status PROJECT COMPLETE RETAIL	AINAGE PAID.				Project Rehab o	Scope  f Restrooms for ADA of	compliance.	
							•	
BID# 2005-228 F	Funding Source	CD	Contractor	BXW	AE Fir	m ASA		
TEAKWOOD ROAD 30TH	H YEAR	G7130CD0022	DIST 3	40%	12/19/2005	1/30/2006	7/6/2006	\$447,614
Project Status City Manager directed contract	ctor to start constru	uction on 30 Jan 06.	Construction un	derway.	including	nd drainage improvem	heelchair ramps and 2 st	from Sequoia Court to Alpha Avenue, reet lights. Design was funded in the 30th
					Year (20	04-2005) for \$57,014.		

E1CIPCD.RPT 4/3/2006

Page 5 of 5 6:02:08 AM

Total

15,889,856

Project Name	Project ID	District	% COMPLETE	Proj Start Date	Actual Start Date	Proj Finish Date	Actual Finish Date Original Budget
VERDELAND DR ST/DRAIN 30TH YR Project Status Retaining wall option too expensive looking to	G7130CD0024 grading near slope to	DIST 7 stabilize area.	12%	St & Drn installati		nps and 7 street lights.	\$1,448,723 rive to Eastland Street, including the Design funded in 2004 Bond Issue, or \$100,000.
BID# 2006-016 Funding Source	e CD	Contracto	or CF JORDA	N AE Fir	m FRANK X SP		
WESTSIDE HEALTH CENTER 30THYR Project Status CONSTRUCTION UNDERWAY AS OF 13 MA		DIST 1	1%	Renovat			\$321,077 rigerated air, ADA compliant doors, renovation itions and fire protection system.
BID# 2006-035 Funding Source	e CD	Contracto	or FT JAMES	AE Fir	rm ASA ARCH		
YSLETA LIBRARY BRANCH EXPAN Project Status Prefinal plans due 6 March 06.	G7131CD0013	DIST 6	0%	Expansi			\$594,604  1 Alameda Avenue, to include two new leeting room to seat 200 people.
BID# Funding Source	e CD	Contracto	or	AE Fir	rm IDEA		
YSLETA SKATE PARK Project Status FINAL PLANS DELIVERED LATE!	G7131CD0014	DIST 6	0%	Installati 10-foot v		with wrought iron gate,	\$594,604 sleta Park. Also 50 trees, new irrigation, a six light poles, trash receptacles, benches,
BID# Funding Source	e CD	Contracto	or	AE Fir	rm SITES SW		
ZARAGOSA ACCESS ROAD Project Status Land acquisition still in progress.	G7128CD0048	DIST 7	0%	•	t Scope and drainage improvem	10/13/2006 ents on Zaragoza Acces	\$314,500 ss Rd.
BID# Funding Source	e CD	Contracto	or	AE Fir	m TRC		