E1CIPST.RPT 9/4/2006

Capital Improvement Plan Status Report by Project Name

Page 1 of 27 6:00:54 AM

Project Name		Project ID	District %	6 COMPLETE	Proj Start Date Ac	tual Start Date	Proj Finish Date	Actual Finish Date	Original Budget
ADA COMPLIANCE CI Project Status Funding in place. Awaiting		PCP06MF001 prior to creating sub-pr	DIST ALL rojects.	0%	Project Sco ADA Complia	•			\$600,000
BID#	Funding Source	06 COS	Contractor		AE Firm				
AIRPORT ROAD STRE Project Status Refining SCOPE of project		PCP06ST001	DIST 3	0%	Project Sco Reconstruction	ope on of Airport Road a	at Montana.		\$1,000,000
BID#	Funding Source	06 COS	Contractor		AE Firm				
AIRWAY PHASE I ST & Project Status First phase of Airway exter		PCP06ST004 sion of Airway to conn	DIST 3 ect with Market.	0%	Project Sco Phase I impro	•	way Extension project.		\$5,000,000
BID#	Funding Source	06 COS	Contractor		AE Firm				
ALABAMA Project Status JAR correcting issues on p	oull boxes, nearly rea	PBE04ST102 dy to close.	DIST 2	98%	6/6/2005 Project Sco St & Drainage		4/30/2006 Alabama from Fred Wil	son to McKelligon.	\$2,195,053
BID# 2005-124	Funding Source	04 BOND	Contractor	JAR	AE Firm	SLI			
ALAMEDA ST & DRAIL Project Status Refining project scope.	NAGE (DIST 7)	PCP06ST007	DIST 7	0%	Project Sco Scope being		e street and drainage at	5100 Alameda.	\$5,777,000
BID#	Funding Source	06 COS	Contractor		AE Firm				
ALAMEDA ST & DRNO Project Status Scoping of projects in prog		PCP06ST002 ing for TxDOT matches	DIST 3	0% ents on Alameda.	Project Sco MATCHING F		OT ALAMEDA IMPROVE	EMENT PROJECT.	\$400,000
BID#	Funding Source	06 COS	Contractor		AE Firm				

E1CIPST.RPT 9/4/2006

Capital Improvement Plan Status Report by Project Name

Page 2 of 27 6:00:54 AM

9/4/2006									
Project Name		Project ID	District	% COMPLETE	Proj Start Date	Actual Start Date	Proj Finish Date	Actual Finish Date	Original Budget
ALAMITO (3rd ST & S Project Status	St VRAIN ST)	PBE04ST138A	DIST 8	0%	11/6/2006 Projec	t Scope	5/4/2007		\$1,200,000
Due to concerns voiced by	by engineering firm (SL	.l), NTP for prelimina	ry phase may b	e delayed.	Recons		d St Vrain in support of 2004 Bond funds to be	Infrastructure to support ne used.	ew Housing
BID#	Funding Source	CD/04 BNDS	Contracto	or	AE Fi	rm SLI ENG			
ALBERTA & CONCE Project Status Expect to pass bid packa		PST06002 ance by 23 June 06.	DIST 3	0%	•	t Scope Drainage Improvement	8/31/2006 s on Alberta and Conce	epcion Streets.	\$947,870
BID#	Funding Source	04 BD & CO	Contracto	or	AE Fi	rm MCI			
ARLINGTON PARK Project Status Project completed.		PQLPA101	DIST 1	100%	Replace			d doors, upgrade kitchen, add/replace lighting and re	
BID# 2006-008	Funding Source	2000 QOL	Contracto	or FT JAMES	AE Fi	m RON BROWN			
ARTERIAL STREET I Project Status Funding in place to upgra		PCP06ST015 eed meeting to discus	DIST ALL	0% und use.	•	t Scope ghting improvements cit	ywide.		\$3,000,000
BID#	Funding Source	06 COS	Contracto	or	AE Fi	m			
BILLY THE KID ST & Project Status Contract signed. NTP No		PBE04ST103A	DIST 6	0%	•	t Scope ting an additional 1,500	9/8/2006 linear feed of Billy the K	Gid Street.	\$550,000
BID# 2006-128	Funding Source	04 BOND	Contracto	or JAR	AE Fi	rm CITY ENG			
BOWEN Project Status Paving should be underw	vay at this time.	PBE04ST104	DIST 7	90%	•	11/7/2005 t Scope ving, curb & gutter, side	8/31/2006 walks, driveways, and A	NDA ramps.	\$833,162
BID# 2005-234	Funding Source	04 BOND	Contracto	or TX CONC	AE Fi	rm QUANTUM			

E1CIPST.RPT 9/4/2006 **Project ID** % COMPLETE Proj Start Date Actual Start Date **Project Name** District **Proj Finish Date** Actual Finish Date Original Budget **BUENA VISTA PARK** PQLPA102 DIST 4 0% 7/24/2006 12/29/2006 **Project Status** Project Scope Package 6A due for award on 15 Aug 06. Install new concrete light pole and fixture at the basketball courts. Repair fencing onf the East perimeter of baskeball court. Install native trees as required throughout the park. BID# Funding Source 2000 QOL Contractor AE Firm URBAN OASI **CAMINO REAL TRANSIT TERMINAL** G600461 DIST 8D 95% 1/23/2006 3/30/2006 Project Scope **Project Status** Design amendment pending. Construction of a new International Terminal on Santa Fe Street. **AE Firm** PERSPECTIV BID# Funding Source SUN Contractor CAPISTRANO PARK IMPROV 30TH YR G7130CD0016 DIST 6 98% 10/24/2005 1/25/2006 6/15/2006 **Project Status** Project Scope Substantial completion 07/12/06 and estimated completion 08/15/06 Install 10' jog path; 29 trees w/irr 6-foot chain link fence on west side of Pk; 2" Mt Franklin red as shown; drip irrigation to trees in bid; 5' concrete walk, reseed turf, remove non-ADA walks. BID# 2005-232 **ACCENT** Funding Source CD Contractor AE Firm LNDS ARCH

CARLSON/ELLIOT PUMP STN PBE04FC102 DIST 7 0% 5/8/2006 \$635.849 7/21/2006 **Project Status** Project Scope

Consultant owes more information to EPCWID#1 for permit approval.

Replaces equipment with dual pumping capabilities at existing flood control pump station.

Page 3 of 27

6:00:54 AM

\$8,000

\$5,640,000

\$520,051

AE Firm MORENO CAR BID# Funding Source 04 BOND Contractor **CARNEGIE ST & DRNG PHASE I PCP06ST010** DIST 5 0% \$2.916.000

Project Status Project Scope

A/E process beginning Street & Drainage improvements on Carnegie.

BID# Funding Source 06 COS Contractor **AE Firm** IN HOUSE

CBD PHASE 3 PPWST03001 DIST 8D 27% \$1,584,000 12/6/2005 12/6/2005 12/6/2008 **Project Status** Project Scope

Construction underway, to be complete March 2008. City match (20%) of TxDOT project, street and drainage improvements on Franklin, Mesa, Mills, Oregon, Stanton and Santa Fe.

BID# 2005-119 Funding Source 04 BONDS Contractor JAR **AE Firm** BROCK & BU

E1CIPST.RPT

9/4/2006

Page 4 of 27 6:00:54 AM

Project Name		Project ID	District	% COMPLETE	Proj Start Date	Actual Start Date	Proj Finish Date	Actual Finish Date Original Budget
CBD PHASE IV ST & I Project Status Need finalization of project		PCP06ST009 greement.	DIST 8D	0%	•	: Scope Drainage improvements	s in downtown area.	\$150,000
BID#	Funding Source	06 COS	Contracto	or	AE Fir	m		
CEDAR GROVE PH 1 Project Status Under construction startin		PBE04ST107	DIST 3	85%		5/31/2005 Scope Prove area improvements	8/31/2006 s on Aspen, Mango, Pa	\$7,306,175 paya, Cherry, Baywood, Alpha and Carolina.
BID# 2005-105	Funding Source	04 BOND	Contracto	or DANNY SA	AND AE Fir	m CEA ENG		
CEDAR GROVE PH 1 ^o Project Status Under construction expec		PBE04ST106 er 06.	DIST 3	85%	Street a	5/31/2005 : Scope nd drainage improvement Sequoia.	9/30/2006 Ints on Alpha from Caro	\$878,100 lina to Tejas School gate and on Elder from
BID# 2005-105	Funding Source	04 BOND+	Contracto	or DANNY SA	AND AE Fir	m CEA ENG		
CENTRAL FIRE STAT Project Status Design contract approved		PFI06001	DIST 8	0%	•	: Scope only of rehabilitation of th	ne HVAC System at the	\$0 Central Fire Station.
BID#	Funding Source	COS 98A	Contracto	or	AE Fir	m SGB		
CHELSEA POOL Project Status Pool at 98% complete.		PQLPA104	DIST 2	98%	Add new			\$250,000 ck tiles. Replace interior lighting. Renovate Replace building roof, develop new entrance
BID# 2006-047	Funding Source	2000 QOL	Contracto	or	AE Fir	m LUCERO MEL		
CHIHUAHUITA PARK Project Status Park Package 6B to open		PQLPA105	DIST 8D	0%	Repair c	: Scope racks at basketball cour and playground. Repair		\$7,000 e. Install additional native trees in back areasound area.
BID#	Funding Source	2000 QOL	Contracto	or	AE Fir	m URBAN OAS		

E1CIPST.RPT 9/4/2006

Capital Improvement Plan Status Report by Project Name

Page 5 of 27 6:00:54 AM

9/4/2000								
Project Name	Project ID	District %	6 COMPLETE	Proj Start Date	Actual Start Date	Proj Finish Date	Actual Finish Date	Original Budge
CITY-CNTY HEALTH ADMIN PH 2 Project Status Punchlist in progress.	PPW0203	DIST 3	98%	Constru	11/14/2005 et Scope action of the second phastration facility	8/31/2006 ase of the three-phased p	project for the City County H	\$1,081,000 Health
BID# 2005-195 Funding Source	HEALTH	Contractor	JAN CAR	AE Fi	rm MIJARES MO			
CITYWIDE STREET RESURFACING 06 Project Status Nork in progress. Expect complete by Nov 06.	PBE04ST132A	DIST ALL	26%	•	6/5/2006 et Scope Resurfacing Citywide fu	11/15/2006 Inded by both 04 Bonds a	and 06 COs.	\$500,000
BID# 2006-086 Funding Source	04 & 06	Contractor	· ALLIED PA	AV AE F i	rm IN HOUSE			
CLEVELAND SQUARE PARK Project Status 90% complete. Due complete in late August.	PPW0046008	DIST 8D	90%	Landso	4/10/2006 et Scope aping around the expar ngs, water feature and	6/16/2006 Inded Main Library and Hill landscape areas.	story Museum, landscape l	\$1,100,000 ghting, site
BID# 2004-013 Funding Source	2000 QOL	Contractor	SILVERTO	ON AE F	rm PSRBB			
CLINT LANDFILL P1 CELL 3,4,5,6 Project Status Construction underway as of 12-12-05.	PSWM0012	DIST ALL	0%		12/12/2005 et Scope action of landfill cells an	7/14/2006 ad scales. Scale budget S	\$655,044.00	\$6,600,000
BID# 2005-281 Funding Source	SOLID WST	Contractor	· SW GR-KE	EMP AE F i	rm PARKHILL S			
COHEN STADIUM LESSOR IMPV Project Status Negotiating with Allegro Engineering for design.	PPA05001	DIST 4	0%	•	et Scope al, Mechanical and Plu	4/15/2005 mbing Improvements at 0	Cohen Stadium	\$145,000
BID# Funding Source	CO'S	Contractor		AE Fi	rm ALLEGRO			
CONCRETE INTERSECTIONS CP06 Project Status Need to finalize scope of intersection improvement	PCP06ST012 ent citywide.	DIST ALL	0%		et Scope te intersection work city	/wide.		\$7,000,000
BID# Funding Source	06 COS	Contractor		AE Fi	rm			

E1CIPST.RPT

9/4/2006

BID#

Funding Source 04 BOND

Contractor

Page 6 of 27

6:00:54 AM

Project Name Project ID District % COMPLETE Proj Start Date Actual Start Date **Proj Finish Date** Actual Finish Date Original Budget **CORK PARK** PQLPA108 DIST 3 90% 2/13/2006 \$26,000 8/11/2006 **Project Status** Project Scope Parks Package #8 due complete late August. Replace playground equipment. Confine equipment to existing area of swings. Install additional native trees along park perimeter as required. **BID#** 2006-019 Funding Source 2000 QOL **CSA ENG** AE Firm URBAN OASI Contractor **DAVIS DRIVE & DRAINAGE** G7131CD0015 DIST 7 0% \$1,078,876 8/25/2006 2/25/2007 **Project Status** Project Scope Placed project on City Council Agenda for 25 July 06. Expect construction to start within 30 days of award. Street and drainage improvements on Davis Drive from Alameda Avenue to the Franklin Canal, to include Irwin Way from Dorbandt Circle to Davis Drive; includes 16 wheelchair ramps, 7 street lights and 6 traffic control signs. **BID#** 2006-132 Funding Source CD Contractor **AE Firm** FRANK X SP **DE VARGAS PARK** PQLPA109 DIST 3 90% \$41,000 2/13/2006 8/11/2006 **Project Status** Project Scope Replace existing playground equipment and consolidate into smaller area. Install additional Part of Parks Project #8. Construction underway expect completion by Aug 06 landscaping around perimeter as required. Install park benches, additional lighting, and sidewalks. BID# 2006-019 CSA ENG Funding Source 2000 QOL Contractor AE Firm URBAN OASI **DELGADO PARK** PQLPA110 DIST 1 0% 7/24/2006 \$60,000 12/29/2006 **Project Status** Project Scope Packs Package 6B to open on Aug 30, 2006. Install 6 picnic tables and trashcans on existing concrete pads. Install italian cypress trees along west perimeter rockwall. Install native trees as required throughout park. AE Firm URBAN OASI BID# Funding Source 2000 QOL Contractor DORBANDT CIRCLE (WEST) 30TH YR G7130CD0023 DIST 7 95% \$1.030.929 2/13/2006 8/31/2006 **Project Status** Project Scope Construction underway as of 13 Feb 06. CD funding construction only. Improvements on Dorbandt Circle from Davis Drive east to Alameda Avenue, including the installation of 10 wheelchair ramps and 4 street lights. Design and land acquisition were funded in the 30th Year (2004-2005) for \$270,848. BID# 2006-038 J.A.R. AE Firm CITY ENG Funding Source CD Contractor **DORBANDT ST & DNGE (EAST) PBE04ST108** DIST 7 0% \$1,115,646 **Project Status Project Scope** 3 Parcels remaining to be acquired. Street and drainage improvements on western portion of Dorbandt from Alameda to Davis.

AE Firm CITY ENG

E1CIPST.RPT 9/4/2006

Capital Improvement Plan Status Report by Project Name

Page 7 of 27 6:00:54 AM

9/4/2000									
Project Name		Project ID	District 9	% COMPLETE	Proj Start Date	Actual Start Date	Proj Finish Date	Actual Finish Date Origina	al Budget
DUNN PARK Project Status Parks Package 6A Sche	duled for award on 15	PQLPA113 Aug 06.	DIST 8	0%	7/24/2006 Project Fix crack		12/29/2006 ball courts, reorient goa	I, install native trees around playg	\$4,000 round area.
BID#	Funding Source	2000 QOL	Contracto	r	AE Fir	m URBAN OASI			
EASTSIDE MAINTEN Project Status Parks package 6B will o		PQLPA114	DIST 5	0%	7/24/2006 Project e	Scope ntails parking lot paving	12/29/2006		\$40,000
BID#	Funding Source	2000 QOL	Contracto	r	AE Fir	m URBAN OASI			
EMERG CITY FACIL Project Status Specific locations to be of		PCP06MF002	DIST ALL	0%	Project Emerger	Scope cy rehabilitation of City	facilities.	\$2,	000,000
BID#	Funding Source	06 COS	Contracto	r	AE Fir	m			
EQUESTRIAN & TER Project Status Project awarded, contract		PAP0029	DIST 2	0%	Project Termina	Scope Roadway improvement	ts including EQUESTRI		155,000
BID#	Funding Source	AIRPORT	Contracto	r	AE Fir	m KIM HORN			
ESTRELLA RIVERA Project Status Project under construction		G7131CD0018	DIST 8	15%	park nan	k benches, trash recepta	nstallation of new playg	\$ ovements, concrete light poles wit round equipment with a fabric sha	
BID# 2006-116	Funding Source	CD	Contracto	r BLAIR HAI	LL AE Fi r	m SITES SW			
ESTRELLA-RIVERA Project Status Included with CD project		PQLPA115 and Estrella Rivera Pa	DIST 8	0% onstruction.		w irrigation system, add		d pumps as required, including ba tive trees along perimeter. Repai	
BID#	Funding Source	2000 QOL	Contractor	r	AE Fir	m URBAN OAS			

E1CIPST.RPT 9/4/2006

BID# 2005-126

Funding Source 04 BONDS

Contractor

ACCENT LAN

AE Firm SCHRIKELS

Page 8 of 27 6:00:54 AM

Project Name		Project ID	District	% COMPLETE	Proj Start Date	Actual Start Date	Proj Finish Date	Actual Finish Date Original Budget
FIRE STATION #34 Project Status Construction to begin 6	Feb 06 and scheduled	PBE04FI104 complete on 4 Oct 06.	DIST 4	50%	1/17/2006 Project Construct Angora I	ction of a new fire statio	7/14/2006 n to accommodate ten o	\$1,727,830 on-duty personnel in the area of Dyer and
BID# 2006-033	Funding Source	04 BONDS	Contracto	r JAN CAR	AE Fir	m PARKHILLS		
FIRE STATION #35 Project Status Revised completion date	e, August 06.	PBE04FI105	DIST 6	80%	12/12/2005 Project New East	: Scope stside fire station on Pir	9/30/2006 e Springs.	\$1,698,036
BID# 2005-241	Funding Source	04 BONDS	Contracto	r BLAIR HAI	LL AE Fir	m ASA		
FORT BLISS SOCCE Project Status As of mid-June lease for		PQLPA137 ngton, DC.	DIST ALL	0%	roads an	ct 8-12 soccer fields wit	tic fields, permanent res	\$4,499,001 eachers. Install native trees, park access stroom facilities, 12' wide jog/walk path, 3
BID#	Funding Source	2000 QOL	Contracto	r	AE Fir	m MORENO CAR		
GENERAL PRK IMP Project Status Kimley Horn not coopera		PBE04PA103 ates as requested.	DIST 8	0%	Chihuah	ments to the following puita-Benches & ADA. F		\$750,000 Il Harvey, Houston, Mundy and Crestmont. enches & lights. Mundy-Shade canopy, new c.
BID#	Funding Source	04 BONDS	Contracto	r	AE Fir	m KIMLEY HOR		
GENERAL ST IMPROPROJECT Status Flasher on Escobar desidepending on availability	ign complete and turne		DIST 6 for construction	0% Construction wi	Il begin Street im Median I	Landscape on Montwoo		\$226,406 mental lighting @ Whirlaway/Ted Haughton, dd, Karl Wyler, Independence & Sweet Jan.
BID# 2005-126	Funding Source	04 BONDS	Contracto	r ACCENT L	.AN AE Fi r	m SCHRIK&R		
GEORGE DIETER M Project Status Street lights need to be		PBE04ST110 ect will be finally closed	DIST 5	98%	•	6/20/2005 Scope ping of medians on Ge	8/31/2006 Dieter from Montwo	\$1,802,884 ood to Montana.

E1CIPST.RPT 9/4/2006

Page 9 of 27 6:00:54 AM

9/4/2006												
Project Name		Project ID	District %	COMPLETE	Proj Sta	rt Date	Actual Start D	Date Pro	Finish Date	Actual F	inish Date O	riginal Budge
RACE CHOPE PAR roject Status arks Package 6A sched		PQLPA117 Aug 06.	DIST 8	0%	7/24/20	Project Install ad	Scope ditional trees alor ide additional san	ng perimeter	2/29/2006 picnic tables ι] under shade tr	ees, header curb	\$25,000 around swings
BID#	Funding Source	2000 QOL	Contractor			AE Fir	m URBAN OA	S				
SSA STORM SEWER Project Status Bids opened on 19 April I		PPWFL03047 ed incorrect proposal	DIST 8D form. Await legal	0% I opinion on bid	6/26/20 I validity.	Project	Scope on of storm sewer	_	/15/2006 f the GSA facil	ity being cons	ructed/renovated	\$500,000
BID#	Funding Source	FEDERAL	Contractor			AE Fir	n KIMLEYHR	N.				
HAWKINS PARK & P Project Status Project under constructio 6.		PQLPA120 rks Package #3 with	DIST 3 Chelsea Pool. Du	80% ue for completic	on Aug		ation system, wa					
BID# 2006-047	Funding Source	2000 QOL	Contractor	PR HOME	S	AE Firi	m LUCERO M	EL				
HAWKINS ROW ACC Project Status City match for right-of-wa Hawkins from IH-10 to FI	ay acquisition for TxDO			0% improvements o	on	Project City mate	Scope ch for right-of-way	acquisition	for TxDOT proj	ect.		\$1,000,000
BID#	Funding Source	04 BOND	Contractor			AE Fir	m					
HISTORY MUSEUM (Project Status Project under constructio	-	PPW0058001 August due to expec	DIST 8D	98% rs.	4/12/20	Project New Hist	4/12/2004 Scope ory Museum with anent exhibit area	40,000 squa				
BID# 2004-013	Funding Source	2000 QOL	Contractor	SILVERTO	ON	AE Fir	m PSRBB					
NDIAN PLACE Project Status completion date looking	like the end of Septem	PBE04ST112 ber.	DIST 7	70%	3/13/20	Project	3/13/2006 Scope d drainage impro		/15/2006 Indian Place from	om San Jose	o Forrest Haven	\$1,823,073
BID#	Funding Source	04 BONDS	Contractor			AE Firi	m QUANTUM					

E1CIPST.RPT

Capital Improvement Plan Status Report by Project Name

Page 10 of 27 6:00:54 AM

9/4/2006								0.00.54 AIVI
Project Name		Project ID	District	% COMPLETE	Proj Start Date	Actual Start Date	Proj Finish Date	Actual Finish Date Original Budget
LANDSCAPE & PKWY Project Status _ANDSCAPE & PKWY IM		PBE04ST114 4: See subprojects	DIST 4	0% d 114C.	Landso	et Scope aping and other such im as funding for various sul		\$3,048,222 and double frontage parkways in District 4.
BID#	Funding Source	04 BONDS	Contracto	or	AE F	rm		
LANDSCAPE & PKWY Project Status Observed work has begur		PBE04ST114A o update status with T	DIST 4 xDOT.	0%	Landso	10/3/2005 et Scope aping and other such im primary target for media		\$800,000 and double frontage parkways in Dist 4.
BID# TXDOT BIE	Funding Source	04 BONDS	Contracto	r TX CONCE	RET AE F	rm TXDOT		
LANDSCPE & PKWY Project Status Construction was progress		PBE04ST114C rains have set back w	DIST 4 ork progress.	50%	Landso			\$2,116,468 and double frontage parkways in Dist 4. orthy, & Sean Haggerty.
BID# 2006-002	Funding Source	04 BONDS	Contracto	or BLAIR HAL	LL AE F	rm L.A.S.		
LANE MARKINGS CP Project Status Funding in place need to p		PCP06ST019 uterials.	DIST ALL	0%	•	et Scope Lane Marking Improvem	ents Citywide.	\$2,000,000
BID#	Funding Source	06 COS	Contracto	or	AE F	rm		
LEE BLVD PHASE II Project Status Demolition of last building	requires environmen	PBE04ST115 tal study. Will need to	DIST 5 update contra	0% ct again.	City ma	et Scope atch (20%) of TxDOT pro (two outer lanes).	5/15/2006 eject involves street and	\$2,098,690 drainage improvements on Lee from Montana
BID# 2006-060	Funding Source	04 BONDS	Contracto	or CSA ENG	& AE F	rm MORENO CAR		
LINCOLN PARK Project Status Parks Package 6B Sched	uled for bid opening o	PQLPA125 n 30 Aug 06.	DIST 3	0%	Repair	area, new concrete enti		\$112,000 al trees along perimeter, repair/restripe nnis court to skate park, basketball or
BID#	Funding Source	2000 QOL	Contracto	or	AE F	rm URBAN OAS		

E1CIPST.RPT 9/4/2006

Page 11 of 27 6:00:54 AM

Project Name		Project ID	District %	6 COMPLETE	Proj Start Date	Actual Start Date	e Proj Finish Date	Actual Finish Date Original Budg
LIONS PLAZITA IMP Project Status Report phase underway,		PEN06001	DIST 8D	0%	•	t Scope ments to Lions Plazita	6/23/2006 a in coordination with Pass	\$650,00 o Del Norte Toll Plaza project.
BID#	Funding Source	ENH	Contractor		AE Fi	rm PRKHILL SM		
LITTLE FLOWER ST Project Status A/E process to begin soc		PCP06ST003	DIST 3	0%	•	t Scope RAINAGE IMPROVEM	MENTS FUNDED BY 06 C	\$1,850,00 CO's
BID#	Funding Source	06 COS	Contractor		AE Fi	rm		
LOOP DETECTORS (Project Status Funding in place need to		PCP06ST021 rials.	DIST ALL	0%	•	t Scope ion of loop detectors o	itywide.	\$600,00
BID#	Funding Source	06 COS	Contractor		AE Fi	rm		
LORETTO-LINCOLN Project Status Parks Package 6B sched		PQLPA126 n 30 Aug 06.	DIST 2	0%	Install a	t Scope dditional trees as requ s, shade for northern p		\$63,00 in northern park section, additional park
BID#	Funding Source	2000 QOL	Contractor		AE Fi	rm URBAN OAS		
MADELINE PARK Project Status Parks Package 6A scheo	duled for award on 15 A	PQLPA127 Aug 06.	DIST 1	0%	Repair t		resurface, repair and sea erimeter of park. Trees a	\$74,00 ll jogging paths, repair rockwalls as needed as required.
BID#	Funding Source	2000 QOL	Contractor		AE Fi	rm URBAN OAS		
MAIN LIBRARY REM Project Status Partial occupancy of Mai		PPW0056002	DIST 8D	99%	Extensi			\$7,872,00 owntown Main Library and the addition of a th levels of existing library.
BID# 2004-013	Funding Source	2000 QOL	Contractor	SILVERTO	ON AE Fi	rm PSRBB		

9/4/2006 **Project ID Project Name** District % COMPLETE Proj Start Date Actual Start Date **Proj Finish Date** Actual Finish Date Original Budget **MAST ARM REPLACEMENT CP06 PCP06ST016** DIST ALL 0% \$3,000,000 **Project Status Project Scope** 69 of 196 completed. Mast arm replacements citywide. BID# Funding Source 06 COS Contractor **AE Firm** MCCOMBS/RAILROAD ST & DRAINAG PCP06ST005 DIST 4 0% \$617,000 **Project Status Project Scope** A/E selection for design of intersection beginning. Street & Drainage improvements at McCombs & Railroad Drive. BID# Funding Source 06 COS Contractor **AE Firm MEMORIAL PRK BRANCH PBE04LI102** DIST 2 98% \$385,000 12/19/2005 12/19/2005 5/15/2006 **Project Status** Project Scope As of 9 Aug still working TDLR issues before closing project. Construction of a 2,000 square-foot expansion of the library including a city-owned bookstore and coffee shop, and general building rehabilitation. Additional grant funding provided by Library. **BYERS** BID# 2005-267 Funding Source 04 BND > Contractor **AE Firm** ALVIDREZ MESA DRAIN SAFETY IMPROVEMENT G7128CD0061 DIST 7 0% \$167.614 **Project Status Project Scope** Survey needed by August 7, 2006, but Javier Reyes reported that the engineering company has voiced Bike Trail/Walkway construction. concerns with being able to finish by then. They are supposed to put their concerns in writing and submit to

Javier and he will forward a copy to me.

AE Firm MORENO CAR BID# Funding Source CD Contractor **MESA TERRACE PARK** PQLPA129 DIST 2 95% \$66,000 10/24/2005 10/24/2006 4/30/2006 **Project Status** Project Scope

Project combined with CD (G7130CD0014) project now under construction.

E1CIPST.RPT

Install additional native trees along perimeter, new irrigation, picnic tables, park benches near playground equipment. Repair or replace fencing along houses with wrought iron.

Page 12 of 27

6:00:54 AM

BID# 2005-237 Funding Source 2000 QOL **FT JAMES** AE Firm URBAN OAS Contractor **MESA TERRACE PARK 30TH YEAR** G7130CD0014 DIST 2 98% \$349,764 10/24/2005 10/24/2005 6/30/2006 Project Scope

Project Status Substantial completion achieved on June 3, 2006; Punchlist in progress.

Park improvements. Includes work from 2000 QOL project PQLPA129

BID# 2005-237 Funding Source CD Contractor F.T. JAMES AE Firm L.A.S.

E1CIPST.RPT

BID#

Funding Source 2000 QOL

Contractor

Page 13 of 27 6:00:54 AM

9/4/2006								5,55,5 . 7
Project Name		Project ID	District %	6 COMPLETE	Proj Start Da	te Actual Start Date	Proj Finish Date	Actual Finish Date Original Budge
MONTALVO (SHEARN Project Status	•	PQLPA152	DIST 4	0%	-	ect Scope	11/17/2006	\$323,000
Parks Package #4 award s	scheduled for 15 Aug	06 to Blair Hall.			requi		ecurity as required. Nev	add curb cuts and ADA ramps & walkways a w playground and shade canopy at old
BID# 2006-133	Funding Source	2000 QOL	Contractor	BLAIR HA	LL AE	Firm GARLAND SW		
MONTOYA HEIGHTS F Project Status	Phase 1	PBE04ST117	DIST 1	0%	7/10/2006] ect Scope	3/8/2007	\$2,805,683
Bid opening had to be resc clarifications.	cheduled to Sep 6th o	due to amendment to	structure bid to u	unit prices and o	ther Include	-		then dam, outlet structures and conduit at
BID#	Funding Source	04 BONDS	Contractor	•	AE	Firm DORADO ENG		
MONTOYA HEIGHTS F Project Status	Phase 2	PBE04ST118	DIST 1	0%	6/12/2006	ect Scope	2/16/2007	\$3,355,150
Prioritized list of required a	acquisitions received	from consultant. Will	begin working or	n first 6 acquisiti	ions. Inclu	•		he Phase II area of Coates/Johanssen
BID#	Funding Source	04 BONDS	Contractor		AE	Firm DORADO ENG		
MONTWOOD MEDIAN Project Status Construction underway.		PBE04ST121	DIST 5	90%	•	6/20/2005 ect Scope an landscaping on Montwo	8/31/2006 nod from McRae to Loop	\$1,715,945 375.
BID# 2005-126	Funding Source	04 BONDS	Contractor	· ACCENT I	LAN AE	Firm SCHRICKLES		
MS4 FOR WATER QUA Project Status Report phase in progress.	ALITY PHASE 1	PPW0029002	DIST ALL	0%	•	ect Scope ting of basins to comply wi	9/29/2006 th Federal law.	\$1,800,000
BID#	Funding Source	CO'S	Contractor		AE	Firm DORADO		
MURCHISON PARK Project Status Parks Package #6A sched	uled for award 15 Au	PQLPA135 g 06.	DIST 2	0%	Add r	ect Scope ock step at stairs, install acons, repair and seal rockwa		\$92,000 ver section, add trashcans in upper and lower

AE Firm URBAN OAS

E1CIPST.RPT 9/4/2006		Capitari	mprover		Otatus Nop		ot name		6:00:54 AM
Project Name		Project ID	District	% COMPLETE	Proj Start Date	Actual Start Date	Proj Finish Date	Actual Finish Date	Original Budget
NEIGHBORHOOD IN Project Status Funds are available for		PCP06NA001	DIST ALL	0%	•	: Scope for Neighborhood Initia	tive projects.		\$2,000,000
BID#	Funding Source	06 COS	Contract	or	AE Fir	m			
NEWMAN PARK Project Status Parks Package 6A sche	eduled for award on 15 A	PQLPA138 Aug 06.	DIST 2	0%	•	: Scope dewalks, rockwall arour	12/29/2006 Ind playground, and native	ve trees along park perim	\$27,000 eter.
BID#	Funding Source	2000 QOL	Contract	or	AE Fir	m URBAN OAS			
NORTH PARK DRAI Project Status Once this project is clos		PBE04ST122 se II project and fund	DIST 4	98%	Concrete	3/24/2005 : Scope e lining of drainage char Pass to Railroad.	5/30/2006 nnel from Diana to Salis	sbury, from Wren to Joe H	\$2,856,901 lerrera and from
BID# 2005-053	Funding Source	04 BOND	Contract	or JAR CONC	CRE AE Fir	m CONDE INC			
NORTHEAST DIV Control of the control	ON CHANNEL #2: Cor TxDOT Dist office repor	ts that modification of			Construc	: Scope ction of a new concrete-	lined channel west of th	ne North-South Freeway.	\$1,994,490
BID#	Funding Source	04 BONDS	Contract	or	AE Fir	m IN HOUSE			
NORTHEAST REGIO Project Status Under construction. Du		PPW0046004	DIST 4	87%	•		9/30/2006 e, 4 softball fields, 2 soco	cer fields, shade structure	\$4,000,000 e and lights for 1

Expect to begin design of Phase 2 in the near future.

Funding Source 2000 QOL

PBE04ST122A

BID# 2005-132

Project Status

BID#

NORTHPARK DRAINAGE PHASE 2

Project Scope

AE Firm PARKHILL S

Additional work required to complete the entire project scope funded by the 2004 Bond.

Page 14 of 27

\$900,000

Funding Source 2004 BOND Contractor AE Firm

Contractor

DIST 4

BLAIR HALL

0%

6:00:54 AM 9/4/2006 **Project ID Project Name** District % COMPLETE Proj Start Date Actual Start Date **Proj Finish Date** Actual Finish Date Original Budget **OPEN SPACE ACQUISITION CP06** PCP06OS001 DIST ALL 0% \$2,000,000 **Project Status Project Scope** Funding available for purchase of open spaces for possible preservation. Acquisition of property for Open Space enhancement projects. BID# Funding Source 06 COS Contractor **AE Firm OPEN SPACE ENHANCEMENT Dist 2 PBE04ST124** DIST 2 0% \$1,054,487 **Project Status Project Scope** Grading and xeriscaping of City open areas and publid rights-of-way for District 2, priorities and Awaiting A/E selection process. locations as approved by City Council. BID# Funding Source 04 BONDS Contractor **AE Firm PACIFIC PARK** PQLPA140 DIST 8 0% \$77,000 7/24/2006 12/29/2006 **Project Status** Project Scope Parks Package 6A due for award 15 Aug 06. Install additional picnic tables, trashcans, and park benches as required. Correct sidewalk drainage flume. Install native trees as required, install fencing. Funding Source 2000 QOL BID# Contractor AE Firm URBAN OAS **PALM GROVE PARK** PQLPA141 DIST 5 0% 7/24/2006 \$65,000 12/29/2006 Project Scope **Project Status** Parks Package 6B scheduled for bid opening on 30 Aug 06. Install additional native trees as required along perimeter. Additional picnic tables, park benches around playground/shaded area. No trashcans. Patch rockwalls as needed. AE Firm URBAN OAS BID# Funding Source 2000 QOL Contractor PASEO DE LOS HEROES PARK PQLPA143 DIST 8D 0% 7/24/2006 \$62,000 12/29/2006 **Project Status** Project Scope Parks Package 6B due for bid opening on 30 Aug 06. Install additional native trees on far east side of park. Tables, benches, trashcans & rockwalls. Install new playground in middle of park. BID# Funding Source 2000 QOL Contractor AE Firm URBAN OAS PASO DEL NORTE BRG TOLL PLAZA PBR06004 DIST 8D 0% 6/5/2006 \$1,050,000 12/8/2006

Project Scope

Report phase underway. Expect report shortly.

Project Status

E1CIPST.RPT

Construction of a pedestrian toll plaza on property to be acquired by City near foot of bridge. Amenities include toll booths, money counting area, automated toll auditing system, office space for PD, break area, and parking.

Page 15 of 27

BID# Funding Source SIB & ENH Contractor AE Firm PARKHILL S

E1CIPST.RPT 9/4/2006

Page 16 of 27 6:00:54 AM

Project Name		Project ID	District	% COMPLETE	Proj Start Date	Actual Start Date	Proj Finish Date	Actual Finish Date Original Budget			
PASO DEL NORTE B Project Status Report phase underway,			DIST 8D 0% 6/19/2006 6/15/2007 \$1,050,11 Project Scope Construction of canopies to cover part of the PDN Bridge and its pedestrian approaches.								
BID#	Funding Source	SIB & EHN	Contracto	or	AE Fir	m PARKHILLS					
PAVO REAL PARK & Project Status Bid opening scheduled fo		PQLPA144	DIST 6	0%	Paint ba replace			\$1,455,980 ens' locker room partitions, parking lot paving, install 4 rows bleachers at outdoor fields.			
BID#	Funding Source	2000 QOL	Contracto	or	AE Fir	m IDEA					
PEBBLE HILLS MED Project Status Will close project once st		PBE04ST126	DIST 5	98%	Median	6/20/2005 t Scope landscaping on Pebble od Median projects.	8/31/2006 Hills from Yarbrough to	\$1,715,945 Loop 375. Designed with Geo. Dieter and			
BID# 2005-126	Funding Source	04 BONDS	Contracto	or ACCENT I	LAN AE Fi r	m SCHRICKELS					
PECAN GROVE 1 & 2 Project Status Parks Package 4 schedu		PQLPA146 ug 06.	DIST 6	0%	Undevel			\$208,000 pumps & backflow preventor as required. wall for erosion control. Native trees as req'd.			
BID#	Funding Source	2000 QOL	Contracto	or	AE Fir	m GARLAND SW					
PELICANO/LOMALA Project Status A/E selection process be		PCP06ST008	DIST 7	0%	•	t Scope Drainage improvement	ts on Pellicano at Lomal	\$1,414,000 land.			
BID#	Funding Source	06 COS	Contracto	or	AE Fir	m					
RANCHOS DEL SOL Project Status One final change order p		PBE04PA107	DIST 6	95%	New par		3/31/2006 ng sodding, playground ill courts, landscaping ar	\$1,322,990 equipment, picnic shelters, jogging path, and irrigation.			
BID# 2005-092	Funding Source	04 BONDS	Contracto	or VEMAC LI	P AE Fi r	m ARTCHITECT					

E1CIPST.RPT 9/4/2006

Page 17 of 27 6:00:54 AM

9/4/2006										
Project Name		Project ID	District %	6 COMPLETE	Proj Start D	ate Act	ual Start Dat	e Proj Finish Date	Actual Finish I	Date Original Budge
AWLINGS DENTAL roject Status	CENTER	G7131CD0024	DIST 8	0%	4/24/2006 Pro	ject Sco	pe	6/23/2006]	\$640,428
dditional funding from l ductions to project sco	Health Dept not forthco ope will be required.	ming as yet. Unless	additional fundin્	g provided, drast		chanical, el		and replacing with a ne umbing systems. Equip		
BID#	Funding Source	. CD	Contractor		Al	E Firm A	RTCHITECT			
IO GRANDE RIVER	RPARK	PPW0046020	DIST 3	0%	4/10/2006 Pro	ject Sco	oe	8/24/2006]	\$500,000
•	e plans for several mon	ths. Planned letting i	n March 07.			nstruction on ng of the pi		along the river from For	nseca to Yarbrough. ⁻	TxDOT doing design and
BID#	Funding Source	2000 QOL	Contractor		Al	E Firm T	XDOT			
COCKY BLUFF DRA Project Status lay have to terminate c	IN ontract and rebid projec	PBE04FC104 ct at a later date.	DIST 1	0%		ject Sco		2/15/2006 ume from Rocky Bluff to	Gurss.	\$250,645
•								·		
BID# 2005-186	Funding Source	e 04 BONDS	Contractor	BANE	Al	EFirm ∨	ILLAVERDE			
ROGER BROWN BA Project Status Parks Package 6B sche	LLFIELD duled for bid opening o	PQLPA149 n 30 Aug 06.	DIST 2	0%		pject Scop place outfie		12/29/2006 pave parking lot.		\$45,000
BID#	Funding Source	2000 QOL	Contractor		Al	EFirm U	RBAN OASI			
ROSEWAY ST & DN Project Status	G PHASE I	PBE04ST127	DIST 6	0%	6/5/2006	ject Sco	ne	12/22/2006]	\$4,149,637
•	nage Improvements on leir appraised value.	Roseway from Zarag	osa to Carnes. A	appraisals receiv	red. Pha	se I include			on Roseway from Zara	igosa to Presa. Phase II
BID#	Funding Source	e 04 BONDS	Contractor		Ai	EFirm P	ARKHILL S			
RUBY COATES PAR Project Status unchlist due for comple		G7130CD0013	DIST 1	98%	AD, can	pject Sco A accessibl opy, baske	e 3.12 acre irriç tball court, light	9/15/2006 gated park, to include pl ting, trash receptacles, on irrigation system, & lar	canopy shading over r	\$869,381 picnic units with shade new playground
BID# 2005-269	Funding Source	e CD	Contractor	BLAIR HAI	LL A I	E Firm M	ICCORMICK			

E1CIPST.RPT 9/4/2006 Page 18 of 27 6:00:54 AM

9/4/2000								
Project Name		Project ID	District	% COMPLETE	Proj Start Date	Actual Start Date	Proj Finish Date	Actual Finish Date Original Budge
RUNWAY 4-22 & TAX Project Status Pavement Rehabilitation	(IWAY G&H RHB	G620AIP0022	DIST 2	0%	4/4/2005 Project Reconst	-	9/5/2005 H and FBO improvement	\$2,065,000 nts.
BID#	Funding Source	FAA GRANT	Contracto	r	AE Fir	m		
RUSHING/TRANSMO Project Status A/E Selection process jus		PCP06ST006	DIST 4	0%	Project Street &	-	s at Rushing & Transmo	\$1,870,000 ountain Drive.
BID#	Funding Source	06 COS	Contracto	r	AE Fir	m		
SAN ANTONIO (Virgi Project Status Punchlist in progress exp		PPW0035007 on.	DIST 8	98%	7/25/2005 Project Street an	•	7/15/2006 ents on San Antonio Pla	\$1,200,000 za. TxDOT matched project.
BID# 2005-058	Funding Source	COS	Contracto	r SW GROV	VTH AE Fir	m		
SAN ANTONIO AVE I Project Status Punchlist in progress. Fi	-	G7130CD0028 djustment soon.	DIST 8D	90%	including	nd drainage improveme	heelchair ramps and 10	\$1,279,791 enue from Tays Street to Cotton Street, o specialty street lights. Design was funded i
BID# 2005-273	Funding Source	CD	Contracto	r J&J	AE Fir	m PARKHILL S		
SAN JUAN SENIOR OProject Status Bid opening planned for 2		G7131CD0022	DIST 3	0%	with stag	ments include a large s	reception office, directo	\$1,188,294 classroom, meeting hall, multi-use main roo or¿s office, arts and crafts room, billiards
BID#	Funding Source	CD	Contracto	r	AE Fir	m RON BROWN		
SCENIC DRIVE PARK Project Status Parks Package 6A due fo		PQLPA151	DIST ALL	0%		penches, trashcans & ro	12/29/2006 ockwalls (west to east). sandblast rockwall whe	\$92,000 Raise rockwall at Murchison park. Repair re painted.
BID#	Funding Source	2000 QOL	Contracto	r	AE Fir	m URBAN OASI		

E1CIPST.RPT 9/4/2006

Page 19 of 27 6:00:54 AM

9/4/2000								
Project Name		Project ID	District	% COMPLETE	Proj Start Dat	e Actual Start Date	Proj Finish Date	Actual Finish Date Original Bud
EQUOIA COURT 30 Project Status Punch list in progress.*	TH YEAR	G7130CD0021	DIST 3	96%	•	1/30/2006 ct Scope and Drainage Improvem	8/31/2006 ents on Sequoia from Ca	\$447,6° arolina to Dead End.
BID# 2005-254	Funding Source	CD	Contracto	r SPARTAN	AE F	irm CEA		
GGNL & FLASH INST. Project Status The signal ar 4th St. will hone during CBD III.		PBE04ST131 k done only to presen	DIST ALL	25% he 3rd St signal v	•	5/10/2004 ct Scope s and flashers as approv	9/15/2004 ed by Council	\$1,100,00
BID#	Funding Source	04 BONDS	Contracto	r STREET D	DEP AE F	irm MARTINEZ		
SGNL & FLASH INST Project Status Funding is likely to becom	-	PBE04ST129 ance Hulbert School	DIST 7 flasher.	0%	•	ct Scope r Installation as directed	3/7/2005 by Representative.	\$30,00
BID#	Funding Source	04 BONDS	Contracto	r STREET D	DEP AE F	irm MARTINEZ		
SGNL & FLASH INST. Project Status Paisano & Ruhlen plans a Doniphan & Racetrack is	are ready and in Austir completed.				. Rahm. Signal Fe & F Donipl	ather Rahm (CBD III), 3) nan & Racetrack.		\$518,89 ano & Ruhlen (TxDOT Agreement), 2) Sal (CBD III), 4) Mesa at Albertson's, & 5)
3ID#	Funding Source		Contracto		DEP AE F	irm MARTINEZ		
SIGNAL/FLASHER IN Project Status Flasher at Rubin Ed Elem		PCP06ST013 design. Also EPCC a	DIST ALL at Phoenix.	0%	•	ct Scope and Flasher Installation	citywide.	\$4,000,00
BID#	Funding Source	06 COS	Contracto	r	AE F	irm		
SNOW HEIGHTS PAR Project Status Parks Package 6A sched		PQLPA154 06.	DIST 1	0%	Install	ct Scope covered picnic tables and level and around, native		\$92,00 ground, trashcans as required. Rockwall a
BID#	Funding Source	2000 QOL	Contracto	r	AE F	irm URBAN OASI		

E1CIPST.RPT 9/4/2006

Page 20 of 27 6:00:54 AM

9/4/2006								
Project Name		Project ID	District %	COMPLETE	Proj Start Dat	te Actual Start Date	e Proj Finish Date	Actual Finish Date Original Budge
TANTON BRIDGE roject Status nitial report delivered an		PBR06003	DIST 8D	0%	Const Amen			\$1,050,000 acquired by City near foot of bridge. omated toll auditing system, office space for
BID#	Funding Source	SIB & ENH	Contractor		AE	Firm BPLW		
STANTON BRIDGE Project Status Report delivered and un		PBR06001	DIST 8D	0%	_	ect Scope truction of canopies to co	6/15/2007 over part of the bridge and	\$520,000 the bridge approaches for pedestrian traffic
BID#	Funding Source	SIB & ENH	Contractor		AE l	Firm BPLW		
Project Status	PLACEMENT CP06 regrade of street lights cit		DIST ALL	0%	•	ect Scope t light replacement citywi	de.	\$4,000,000
BID#	Funding Source	06 COS	Contractor		AE	Firm		
STREET RESURFAC Project Status Funding available for re	CING 2007 paving of streets citywid	PCP06ST011 e.	DIST ALL	0%	•	ect Scope t Resurfacing Citywide.		\$10,000,000
BID#	Funding Source	06 COS	Contractor		AE l	Firm		
STREET RESURFAC Project Status Work in progress.	CING CITY WIDE	PBE04ST132	DIST ALL	99%	-	6/15/2005 ect Scope facing of existing streets	6/3/2006 citywide.	\$7,000,000
BID#	Funding Source	04 BONDS	Contractor	SILVERTO	ON AE I	Firm NONE REQD		
STREET RESURFAC Project Status 99 % of funds expended	CING DIST 7	PBE04ST134 oject in near future.	DIST 7	98%	•	6/15/2005 ect Scope ties and locations as app	2/17/2006 roved by City Council.	\$1,134,803
BID#	Funding Source	04 BONDS	Contractor	SILVERTO	ON AE I	Firm NOT REQD		

E1CIPST.RPT 9/4/2006

Page 21 of 27 6:00:54 AM

9/4/2006								
Project Name		Project ID	District	% COMPLETE	Proj Start Date	Actual Start Date	Proj Finish Date	Actual Finish Date Original Budge
STREET RESURFACIN Project Status Work in District 8 progress		PBE04ST135	DIST 8	99%	•	6/15/2005 t Scope s and locations as appro	2/17/2006 oved by City Council.	\$2,538,545
BID#	Funding Source	04 BONDS	Contracto	r SILVERTO	N AE Fi r	m NOT REQD		
SUE YOUNG PARK Project Status Park Package number 8 un	nder construction esti	PQLPA156 mate complete Augus	DIST 4 st 06.	90%	•	2/13/2006 t Scope ockwall at playground at	8/11/2006 rea and install new equi	\$65,000 pment, trees and additional area lighting.
BID# 2006-019	Funding Source	2000 QOL	Contracto	r	AE Fir	m URBAN OASI		
SUNRISE PARK Project Status Project completed.		PQLPA159	DIST 2	100%	Shelters doors ar		sulate overhead doors,	\$76,000 and reseal floor, upgrade kitchen, install ne renovate bathrooms to ADA, close fireplace
3ID# 2006-008	Funding Source	2000 QOL	Contracto	r	AE Fir	m RON BROWN		
SUNRISE PARK JOGG Project Status Substantially Completed.	GING PATH	PBE04PA110	DIST 2	99%	•	t Scope on of lower portion of jo	3/26/2006 gging path.	\$143,026
BID# 2006-023	Funding Source	04 BONDS	Contracto	r	AE Fir	m IN HOUSE		
TEAKWOOD ROAD 30 Project Status Punchlist in progress. Issu		G7130CD0022	DIST 3	96%	Street ar	1/30/2006 t Scope nd drainage improvement g the installation of 4 wh 104-2005) for \$57,014.	8/31/2006 nts on Teakwood Road eelchair ramps and 2 st	\$447,614 from Sequoia Court to Alpha Avenue, reet lights. Design was funded in the 30th
BID# 2005-254	Funding Source	CD	Contracto	r SPARTAN	AE Fir	m CEA		
TODD WARE PARK Project Status ncluded in Parks Package	#8. Under construct	PQLPA162	DIST 4 eted by Aug 06.	90%	•		8/11/2006 Ind install equipment in 6	\$55,000 existing sandbox. Install additional trees as
BID# 2006-019	Funding Source	2000 QOL	Contracto	r	AE Fir	m URBAN OASI		

E1CIPST.RPT 9/4/2006 Page 22 of 27 6:00:54 AM

9/4/2000					
Project Name		Project ID	District	% COMPLETE	Proj Start Date Actual Start Date Proj Finish Date Actual Finish Date Original Bud
OM LEA (LOWI roject Status arks Package 6A s	ER) PARK scheduled award for 15 Aug	PQLPA163 06.	DIST 1	0%	7/24/2006 \$145,00 Project Scope Install new irrigation system to include: additional meters, pumps and backflow preventer as necessary. Correct drainage in west corner of parking lot, install rockwall as buffer along Schuster for erosion prevention, additional trees, lighting.
BID#	Funding Source	2000 QOL	Contracto	or	AE Firm URBAN OASI
OM LEA (UPPE Project Status Parks Package 6A s	ER) PARK scheduled for award on 15 A	PQLPA164 Aug 06.	DIST 1	0%	7/24/2006 \$32,00 Project Scope Install park benches as required, additional native trees in middle section of park, install two telescopes.
BID#	Funding Source	2000 QOL	Contracto	or	AE Firm URBAN OASI
RAFFIC CALMI Project Status unding available fo	NG CP06 or traffic calming devices city	PCP06ST020 ywide. Need interna	DIST ALL	0% eeting.	\$400,00 Project Scope Installation of Traffic Calming devices citywide.
BID#	Funding Source	06 COS	Contracto	or	AE Firm
TRAFFIC MGMT Project Status Awarded by Counci	INFO SYST MX CP06	PCP06ST018	DIST ALL	1%	\$2,000,00 Project Scope Traffic Management System Improvements.
BID#	Funding Source	06 COS	Contracto	or	AE Firm
Project Status	TIMIST DSRT DOWNS scheduled for bid opening of		DIST 2	0%	7/24/2006 \$4,00 Project Scope Install trees as required throughout park.
BID#	Funding Source	2000 QOL	Contracto	or	AE Firm URBAN OASI
Project Status	EASTSIDE TERM. documents to FTA.	G600352	DIST 5	0%	4/10/2006 10/5/2006 Project Scope New Terminal Construction on Far Eastside.
BID#	Funding Source	SUN	Contracto	or	AE Firm SMS

Page 23 of 27 6:00:54 AM

9/4/2006 **Project ID** % COMPLETE Proj Start Date Actual Start Date **Proj Finish Date Project Name** District Actual Finish Date Original Budget TX 03-0175 WESTSIDE TERMINAL G600354 DIST 1 0% 3/20/2006 11/17/2006 \$2,560,570 **Project Status** Project Scope Extension granted for delivery of preliminary plans. Expect delivery in mid-August. New terminal BID# Funding Source SUN Contractor **AE Firm** PERSPECTIV TX03-0175 MISSION VALLEY TERM. G600405 DIST 6 0% \$0 5/8/2006 1/5/2007 Project Scope **Project Status** Advanced planning documents to FTA. New terminal in Mission Valley near historic area. BID# AE Firm ALVIDREZ Funding Source SUN Contractor TX-90-X573 GLORY ROADTRANS TRM G600457 DIST 8 0% \$4,700,000 3/27/2006 3/9/2007 **Project Status** Project Scope **NEW TERMINAL NEAR UTEP** Funding may be short. Further study required. Property lease also being worked with UTEP. BID# Funding Source SUN Contractor **AE Firm** UNPAVED RIGHT OF WAY CITY WIDE PBE04ST136 **DIST ALL** 0% \$1,500,000 3/6/2006 10/20/2006 Project Scope **Project Status** Review meeting scheduled for 21 July. Acquisition, design and construction of unpaved residential and arterial streets. AE Firm MORENO CAR BID# Funding Source 04 BONDS Contractor **UNPAVED RIGHT OF WAY DIST 2 PBE04ST137** DIST 2 50% 6/8/2005 \$2.548.626 7/7/2006 **Project Status** Project Scope

 BID#
 Funding Source
 04 BONDS
 Contractor
 ALLIED PA
 AE Firm
 NOT REQD

 UNPAVED RIGHT OF WAY DIST 8
 PBE04ST138
 DIST 8
 98%
 2/7/2005
 6/8/2005
 12/9/2005
 \$2,000,000

 Project Status
 Project Scope

Approved list of alleys completed. May be able to complete more depending upon funding availability.

E1CIPST.RPT

19 ramps done with 30 to go.

Acquisition, design and nconstruction of unpaved residential and arterial streets for Dist 8.

Acquisition, design and construction of unpaved residential and arterial streets.

BID# Funding Source 04 BONDS Contractor ALLIED PAV AE Firm NOT REQD

E1CIPST.RPT

Page 24 of 27 6:00:54 AM

9/4/2006									6:00:54 AM
Project Name		Project ID	District	% COMPLETE	Proj Start Date	Actual Start Date	Proj Finish Date	Actual Finish Date	Original Budget
JNPAVED ROW CPO Project Status Funding available for im	06 provements to unpaved	PCP06ST014 I rights-of-way citywid	DIST ALL e.	0%	-	t Scope d Right-of-way improver	ments citywide.		\$4,000,000
3ID#	Funding Source	06 COS	Contracto	or	AE Fi	rm			
UPPER VALLEY RD Project Status There a serious scope is Valley Rd & Country Clu	ssues that need resoluti	PBE04ST139 on. Considering proje	DIST 1	0% n exception of the	-	t Scope action of four lanes on U	12/8/2006 pper Valley Road from 0	Country Club Road to Ro	\$3,588,522 mer Ray Drive.
BID#	Funding Source	04 BONDS	Contracto	or	AE Fi	rm SLI ENG			
VERDELAND DR ST Project Status Construction underway of additional scope comple	on 17 Jan and due for c	PLETE 8-16-06 IS 989			St & Dr installat acquisit		nps and 7 street lights.	rive to Eastland Street, ind Design funded in 2004 B or \$100,000.	
/ERDELAND ST & E Project Status Plan to award project or	DNG PHASE II	G7130CD0024A	DIST 7	98%	1/11/2006 Project	t Scope	9/18/2006 al project that could not	be initially awarded.	\$0
BID# 2006-163	Funding Source	CD	Contracto	or JAR	AE Fi	rm FX SPENCER			
VISTA DEL VALLE OPTOJECT Status Completion date update		PPW0046005A	DIST 3	95%	•	10/12/2005 t Scope og/wall path around parl	4/30/2006 k and new irrigation sys	stem in park.	\$414,473
BID# 2005-131	Funding Source	2000 QOL	Contracto	or TX CONC	RET AE F i	rm LUCERO MEL			
WELLINGTON CHEN Project Status Parks Package 6B due f		PQLPA170 06.	DIST 2	0%	Install n			er meters, pumps and bac setball court lighting and a	
BID#	Funding Source	2000 QOL	Contracto	or	AE Fi	rm URBAN OASI			

E1CIPST.RPT 9/4/2006

Page 25 of 27 6:00:54 AM

9/4/2006											
Project Name		Project ID	District %	6 COMPLETE	Proj Start D	ate A	Actual Start	Date	Proj Finish Date	Actual Fini	sh Date Original Bud
NEST SPORT COMPLEX Project Status Bid opening scheduled for 30 Au		PQLPA172	DIST 1	0%	Insta park	, sidew	soccer fields,	ıd curbcı			\$5,000,00 ers. Native trees througho om, access roads and
BID# Fun	nding Source	2000 QOL	Contractor		AE	Firm	IDEA				
WESTSIDE HEALTH CENT Project Status Expecting change order for addi		G7130CD0011	DIST 1	98%	Ren	ect Sovation	n & expansion		8/31/2006 g areas, installing rephting, and roof. Pa		\$321,07 A compliant doors, renova
BID# 2006-035 Fun	nding Source	CD	Contractor	FT JAMES	AE	Firm	ASA ARCI	1			
WESTSIDE REC CENTER (Project Status Construction underway as of 19	-	PQLPA136 uled complete Decem	DIST 1 ber 06.	60%	New	ect S Rec c					\$5,000,00 nain gym, aux gym, rental lighting and landscaping.
BID# 2005-256 Fun	nding Source	2000 QOL	Contractor	SAMCORF) AE	Firm	PARKHILL	. S			
WESTSIDE REGIONAL PAI Project Status Project under construction. Sho		PQLPA171 ed in Nov 06.	DIST 1	60%	Insta irriga	ect S Ill nativation sy	ystem, softbal	fields w		per booths & blea	\$4,000,00 amps and curb cuts, auto achers with shade covers,
BID# 2005-256 Fun	nding Source	2000 QOL	Contractor	SAMCORF	AE	Firm	PARKHILL	. S			
YARBROUGH BRIDGE REC Project Status Need agreement with TxDOT to		PPW0007160	DIST 7	0%		ject S	-	ough Brid	ge over railroad nea	r Alameda.	\$800,00
BID# Fun	nding Source	06 COS	Contractor		AE	Firm					
YSLETA LIBRARY BRANC Project Status Library needs to decide how the		G7131CD0013 eed after the best valu	DIST 6 ne meetings.	0%	Exp		of the Ysleta		10/13/2006 ibrary, located at 93 udy rooms and one i		\$594,60 ue, to include two new eat 200 people.
BID# 2006-139 Fu n	nding Source	CD	Contractor	BLAIR HAL	_L AE	Firm	IDEA				

E1CIPST.RPT

Capital Improvement Plan Status Report by Project Name

Page 26 of 27 6:00:54 AM

9/4/2006									6:00:54 AM
Project Name		Project ID	District	% COMPLETE	Proj Start Date	Actual Start Date	Proj Finish Date	Actual Finish Date (Original Budget
YSLETA PARK Project Status Under construction see C	D project G7130CD00	PQLPA174 014.	DIST 6	10%	Install n	t Scope ew irrigation system to ir d. Trees throughout the		r meters, pumps and backfl and trashcans.	\$77,000 ow preventer as
BID# 2006-036	Funding Source	2000 QOL	Contracto	r THREE C'S	S AE Fi	rm URBAN OASI			
YSLETA SKATE PAR Project Status Accepted \$54K credit for		G7131CD0014 oject under construction	DIST 6	10%	Installat 10-foot		with wrought iron gate,	leta Park. Also 50 trees, no six light poles, trash recepta	
BID# 2006-116	Funding Source	CD	Contracto	r BLAIR-HAI	LL AE F i	rm SITES SW			
ZARAGOSA ACCESS Project Status Land acquisition still in pr	-	G7128CD0048	DIST 7	0%	•	t Scope and drainage improveme	10/13/2006 ents on Zaragoza Acces	es Rd.	\$314,500
BID#	Funding Source	CD	Contracto	or	AE Fi	rm TRC			
ZARAGOZA OVERPA Project Status Environmental Report ne		PPW0054 efore proceeding with	DIST 6	0% ase.		t Scope action of new bridge over	railroad on Zaragoza n	ear Roseway.	\$473,000
BID#	Funding Source	06 COS	Contracto	r	AE Fi	rm			
ZARAGOZA POE BA Project Status Design Division researchi		PPWBR03004 pproach to controlling	DIST 6	0% osts.	•	t Scope om construction to ADA s	6/3/2005	nodate staff.	\$66,000
BID#	Funding Source	REV BONDS	Contracto	r	AE Fi	rm IN HOUSE			
ZOO AFRICA EXPAN Project Status Bid opening rescheduled		PQLZO104	DIST 3	0%	Constru	t Scope action of a new African ar ation of related habitats.	2/8/2008 rea for the exhibiting an	d holding of a variety of Afri	\$13,000,000 ican animals and
BID#	Funding Source	2000 QOL	Contracto	r	AE Fi	rm MORRIS ARC			

E1CIPST.RPT	
2/4/2006	

Page 27 of 27 6:00:54 AM

Project Status Bid opening rescheduled to 16 Aug 06. BID# Funding Source 2000 QOL Contractor ZOO OLD EXH REPT & BIOME BLDG PQLZO102 DIST 3 0% 10/ Project Status Bid opening rescheduled to 16 Aug 06.	5/23/2008 \$2,920,000 Project Scope Zoo new entry area with one or two ticket booth type buildings to accommodate three to four ticket stations. AE Firm MORRIS ARC 5/23/2008 \$2,010,000
ZOO OLD EXH REPT & BIOME BLDG PQLZO102 DIST 3 0% 10/ Project Status Bid opening rescheduled to 16 Aug 06.	23/2006 5/23/2008 \$2,010,000
Project Status Bid opening rescheduled to 16 Aug 06.	
DID#	Project Scope Renovation and addition to the existing Biome exhibit building incorporating the outside garden areas. Demolition of the Reptile exhibit. A new exhibit structure will be constructed.
BID# Funding Source 2000 QOL Contractor	AE Firm MORRIS ARC
ZOO PARKING GARAGE PQLZO103 DIST 3 35% 1/2 Project Status Under construction.	7/2006 1/27/2006 7/30/2006 \$4,925,004 Project Scope Due to funding constraints parking garage concept was abandoned in favor of expanding current parking area with improvements. Funds transferred to Africa Expansion project.
BID# 2006-025 Funding Source 2000 QOL Contractor W R ALBERT	AE Firm MORRIS ARC

Total

256,766,280