

Current Resurfacing Program Project Sites

Street Resurfacing 2010 Complete

Complete: Paving completed some detail work may remain

Scheduled: Denotes the streets which are scheduled to have work started within the next 30 days

In Progress: Denotes Streets where work is underway

Programmed: Included in the Project but not scheduled

PROJECT	STREET NAME	FROM	TO	DISTRICT	STATUS
2010	* VIRGINA STREET	PAISANO DRIVE	SAN ANTONIO AVENUE	8	Complete
2010	* ORION PLACE	COMET STREET	COMET STREET	2	Complete
2010	EVERGREEN STREET	WASHINGTON STREET	ALAMEDA AVENUE	3	Complete
2010	* BEECH STREET	BOEING DRIVE	MONTANA AVENUE	3	Complete
2010	* GRUMMAN STREET	BOEING DRIVE	MONTANA AVENUE	3	Complete
2010	* EUBANK COURT	BERKSHIRE PLACE	WESTCITY COURT	1,8	Complete
2010	MORRIS	KELLY WAY	GALLOWAY DRIVE	1	Complete
2010	* MELROSE COURT	END	STERLING PLACE	1	Complete
2010	* CLARK DRIVE	MARLOW ROAD	GERONIMO DRIVE	3	Complete
2010	* HILLS STREET	DELTA DRIVE	SAN ANTONIO AVENUE	8	Complete
2010	SALISBURY DRIVE	THREAGILL AVENUE	RALEIGH DRIVE	4	Complete
2010	TAYS STREET	OVERLAND AVENUE	SAN ANTONIO AVENUE	8	Complete
2010	TORNILLO DRIVE	OVERLAND AVENUE	SAN ANTONIO AVENUE	8	Complete
2010	PINAR DEL RIO DRIVE	WEST VALLEY CIRCLE	SAPLINAS ROAD	1	Complete
2010	* WARNER PLACE	SMITH ROAD	LONGHORN DRIVE	7	Complete
2010	ROJAS DRIVE	DON HASKINS DRIVE	LOMA VERDE DRIVE	6	Complete
2010	PRESTON DRIVE	DONALD DRIVE	SUN VALLEY DRIVE	4	Complete
2010	RADFORD STREET	WYOMING AVENUE	EDSEL COURT	2	Complete
2010	BARRANCA DRIVE	CUL DE SAC	PELLICANO DRIVE	7	Complete
2010	DRURY LANE	CUL DE SAC	PECAN COURT	7	Complete
2010	CAROL STREET	END	VALLEY VIEW DRIVE	7	Complete
2010	CARDINAL COURT	GEORGE ORR ROAD	RED ROBIN DRIVE	3	Complete
2010	SAGUARO WAY	STAGHORN DRIVE	LOMITA DRIVE	7	Complete
2010	* GRIFFIN WAY	LOMALAND DRIVE	END	7	Complete
2010	ROSWELL ROAD	GATEWAY EAST	END	3	Complete

Complete: Paving completed some detail work may remain

Scheduled: Denotes the streets which are scheduled to have work started within the next 30 days

In Progress: Denotes Streets where work is underway

Programmed: Included in the Project but not scheduled

* Operations were delayed due to utility work by other departments.

** Denotes that work on these streets may also include Night, Saturday and Sunday work.

*** Operations delayed due to base and/or sub-grade work

Notes: In Progress refers to any of the following singularly or jointly.

Concrete – remove and replace of identified Curb & Gutter, Driveways, Sidewalk and ADA Ramps
 –installation of identified Curb & Gutter, Sidewalk, ADA Ramps, and Alley Aprons
 –installation of aprons around water valves, monuments, and manholes (after paved)

Milling –removing of existing surface course to prepare for either Surface Recycling (edge mill) or Paving (full mill)

Surfacing Recycling – elimination of weathered, cracked and unevenness of existing surface by scarification, rejuvenation, and compaction prior to the Paving process (after edge milling)

Pave – laying of new asphalt on prepared surface

Striping – installation of road markings if required after paving of street

Subgrade/base – removing and replacing of unstable base course and subgrade prior to resurfacing or resumption of resurfacing operations.

The resurfacing schedule is a plan that may be modified due to weather or other unforeseen events.