



City of El Paso Quality of Life 2000 Bond Projects Update


May 2003

Execution of 2000 Quality of Life Bond Projects

- ◆ Voters Passed Q.O.L. Bond - May 2000
- ◆ Council established BOAC - Summer 2000
- ◆ Execution Plan and Cash Management Strategies developed - Fall 2000
- ◆ Funding Available and First Designs Awarded – February 2001

City of El Paso Quality of Life Bond Breakdown Nine Year Plan: \$141,105,000


History Museum	\$6,650,000
Libraries	\$26,095,000
Zoo	\$33,360,000
Parks	\$75,000,000
TOTAL	\$141,105,000



2001 "Quality of Life" Nine-Year Plan

Year 1	23
Year 2	24
Year 3	8
Year 4	7
Year 5	15
Year 6	27
Year 7	29
Year 8	17
Year 9	3
Year10	0

Total 153



BOAC Members

MEMBER

- ◆ **Conrad Conde**
- ◆ **Eddie Contreras**
- ◆ **(appt. in progress)**
- ◆ **Larry Glisan**
- ◆ **Gus Haddad**
- ◆ **Lorraine Huitt**
- ◆ **Chester Jordan**
- ◆ **Edward Moreno**
- ◆ **Veronica Veytia**

REPRESENTING

- ◆ **Chamber of Commerce**
- ◆ **Parks Advisory Board**
- ◆ **Zoological Society**
- ◆ **Library Board**
- ◆ **Parks Advisory Board**
- ◆ **Chamber of Commerce**
- ◆ **History Museum Board**
- ◆ **History Museum Board**
- ◆ **Zoological Society**

Completed Bond Projects

~Library Automation System (\$635,000)

~Books & Materials (\$1.0 million/year)

The screenshot shows a Microsoft Internet Explorer browser window displaying the El Paso Public Library website. The page features a search bar, navigation links, and a detailed catalog entry for the audiobook 'The house on Mango Street' by Sandra Cisneros. The entry includes the publisher (Random House Audiobooks), ISBN (0375403825), and a table of copy/holding information.

Search Our Catalog **My Library Account** English

Basic | **Advanced**

GO [Refine Search](#) [Return to results](#) [Previous](#) [Next](#)

The house on Mango Street [sound recording] / by Sandra Cisneros.
by Cisneros, Sandra

[New York, NY] : Random House Audiobooks, p1998.

Subjects

- Mexican Americans — Fiction.
- Talking books — Fiction.

ISBN: 0375403825

Description: 2 sound cassettes (2 hrs., 30 min.) : analog, Dolby processed.

Edition: Unabridged.

[Add to my list](#) [Request item](#)

Copy/Holding information

Location	Collection	Call No.	Status
Main Library	Book-on-Tape, Fic	Fic CIS	Checked In
Main Library	Book-on-Tape, Fic	Fic CIS	Checked In
Main Library	Book-on-Tape, Fic	Fic CIS	Checked In

[Other Locations](#)

Local intranet

Completed Bond Projects

Armijo Center and Indoor Pool (\$500,000)



Completed Bond Projects

Alta Vista Ball-field Lighting - \$122,000

Veterans Park Ball-field Lighting - \$178,000



Completed Bond Projects

- ◆ Cohen Canopy
- ◆ \$1,800,000
- ◆ Design, purchase and installation of canopy system



9700 Gateway North



Cohen Stadium Canopy

Completed Bond Projects

- ◆ Sal Berroteran Park
- ◆ \$940,000
- ◆ Design and construction of new park: irrigation, basketball courts, tennis courts, fencing, picnic tables, benches, rockwalls and trees



Completed Bond Projects

Hidden Valley Park

- ◆ **\$276,000**
- ◆ **Design & renovation of irrigation system, ballfield lighting, basketball courts, bleachers, fencing, picnic tables, benches, rock-walls, planting of additional trees**



200 Coconut Tree Lane

Completed Bond Projects

Lomaland Park

- ◆ \$192,000/Design and renovation of irrigation, tennis courts, fencing and planting of additional trees



715 Lomita Drive

Completed Bond Projects


Marion Manor Park

- ◆ \$255,000
- ◆ Design and renovation of irrigation, tennis courts, fencing, bleachers, picnic tables, benches, new jogging path, additional trees



8343 Clifford Court

Projects Currently in Construction



El Paso Quality of Life

Projects Currently in Construction

Sea Lion Exhibit

- ◆ \$2,700,000/95%
- ◆ Underwater viewing window, area for aquarium displays, seating gallery
- ◆ Completion scheduled Spring 2003





Projects Currently in Construction



Houston Park

- ◆ \$77,000/90%
- ◆ Renovation of irrigation system
- ◆ Planting of additional trees

Projects Currently in Construction

Nations Tobin Park & Recreation Center

- ◆ \$2,800,000/75%
- ◆ Design of in-line skating facility, irrigation, basketball courts, swimming pool, tennis courts, lot pavement, fencing, new trees



8831 Railroad Drive

Projects Currently in Construction

Westgreen Park

- ◆ \$305,000/55%
- ◆ Design and construction of new neighborhood park



Projects Currently in Construction



Mission Hills Park

- ◆ \$260,000/60%
- ◆ Irrigation system: design and renovate
- ◆ Basketball courts
- ◆ Tennis courts
- ◆ Tables, benches
- ◆ Fencing
- ◆ Trees

Projects Currently in Construction

Crestmont Park

- ◆ \$203,000/26%
- ◆ Renovation of irrigation system
- ◆ Planting of additional trees



Other Projects In Construction

- ◆ Blackie Chesher Park, \$1,403,500
- ◆ Delta Park, \$37,000
- ◆ Delta Center, New Pool & Senior Citizens Center, \$2.7 Million*
- ◆ Marwood Park, \$734,000
- ◆ North Hills Park, \$85,000
- ◆ Paul Harvey Park, \$336,000
- ◆ Student Memorial Park, \$67,000
- ◆ Valley Creek Park, \$1.0 Million
- ◆ Zaragoza Park, \$296,000

* 2 projects

Projects in Bidding Phase

- ◆ Album Park, New Rec. Center, \$4.4 M
- ◆ Capistrano Park, \$78,000
- ◆ Edgemere Park, \$230,000
- ◆ North Hills Park, \$85,000
- ◆ Marty Robbins, New Rec. Center, \$4.9 M
- ◆ Riverside Park, \$50,000
- ◆ Westside Regional Library, \$4.5 M

Projects in Bidding Phase

- ◆ Hacienda Heights Park, \$476,000
- ◆ Normandy, \$51,000
- ◆ Ponder Park, \$605,000
- ◆ Travis White, \$350,000
- ◆ Vista Del Valle Park & Multi-purpose Center, \$531,000

In Design (10)

◆ Alethea Park,
\$58,000

◆ Animal Holding &
Storage Bldgs.,
\$435,000

◆ Animal
Quarantine,
\$608,000

◆ Admin. Buiding
Renovations, Zoo,
\$527,000

* ◆ Cleveland Square
Redevelopment,
\$15.5 M


◆ Lower Valley Branch
Library, \$2.9 M

◆ Memorial Park &
Pool, \$2.6 M

◆ Washington Park
Pool and Center
Conversion, \$2.5 M

* Three projects

Cleveland Square





City of El Paso Quality of Life 2000 Bond Projects Update

Further Information?

email: ramirezrl@ci.el-paso.tx.us